

MUMBAI PORT TRUST

CONTRACTS UNDER INTEGRITY PACT

As on 01.04.2017

1. CIVIL ENGINEERING DEPARTMENT

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
1	Installation of offshore/ onshore pipeline and terminal work for the project of 5th oil berth at Jawahar Dweep in Mumbai Harbour.	234.00	219.37	4.85% below (Rs 208,69,23,827.00)	CE.JD5/Submarine Pipeline/2015/629 dated 28.10.2016	M/s. Punj Lloyd Ltd.	26.10.2016	25.04.2017	Shri P B Bhagwat (Materials Manager-I)	Survey Completed. Detailed Engineering in progress.
2	Restorative Reapirs to "Evelyn House" Building at Apollo Bunder, Colaba, Mumbai	3.62	3.51	1.2% below (Rs 3,47,58,254.14)	CET 19/2017/32 dated 01.04.2017	M/s Seth Construction.	Site is not released	-	Shri P.K.Sinha (Dy Chief Engineer - CD II)	contractor is in the process of completing post tender formalities to commence the work
3	Providing Barbed wire fencing with RCC poles to vacant plots for one year	0.69	0.67	5% below (Rs 64,25,000.00)	CE.T.115/2016/6332 dtd 05.12.2016	M/s R.K.Mishra and Sons.	20.12.2016	19.12.2017	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	Work in progress.
4	Providing RCC compound wall around MbPT plots at various locations in MbPT estate for a period of one year	0.75	0.68	7% below (Rs 63,35,000.00)	CE.T.117/2016/6533 dtd 05.12.2016	M/s R.K.Mishra and Sons.	20.12.2016	19.12.2017	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	Work in progress.
5	Repalcement of AC Roof Sheets and Miscellaneous repairs including painting to 14 VD Shed.	0.58	0.56	3.33% above. (Rs 58,14,321.23)	CET 105/2016/7188 dated 30.12.2016.	M/s Bharat Construction Company	12.01.2017	11.07.2017	Shri S.D. Aserkar (Dy Chief Engineer - PI)	work is in progress.
6	Concreting of Inspection Road from Ambapada Village to TATA Gate, Pir Pau.	5.83	5.29	5.50% below (Rs 4,99,60,542.56)	CET 95/2016/8694 dated 15.02.2017	M/s Bharat Construction Company	07.03.2017	06.03.2018	Shri B.J.Patil (Dy. Chief Engineer MOT)	Work is not yet commenced.

2. GENERAL ADMINISTRATION DEPARTMENT

1	Hire of vehicles for the use of Mumbai Port Trust	3.92	3.80	18.30% below (Rs 3,10,48,092.00) and for the Extended period of one year Rs.1,03,49,364.00 at the same terms and condition.	1) GAD/E&H/GM-G/6910 & 6912 dated both 25.9.2013 & GAD/E&H/GM-G/6226 and 6228 both dated 15.9.2016 (exten.) 2) GAD/E&H/GM-G/6914 dated 25.9.2013 & GAD/E&H/GM-G/6280 dated 15.9.2016 (exten.) 3) GAD/E&H/GM-G/6916 dated 25.9.2013 & GAD/E&H/GM-G/6232 dated 15.9.2016 (exten.)	1. M/s.Capital Tourist Taxi Operators. (Category 'A' & 'B') 2.M/s.Khandeshwar Towing (Category 'C') 3. M/s.Ambaji Travels (Category 'D')	01.11.2013	31.10.2016 (Extended up to 31.10.2017)	Chief Personnel Relation Officer (Shri V.R. Joglekar)	work is in progress.
---	---	------	------	---	---	--	------------	--	---	----------------------

3. CHIEF MECHANICAL ENGINEER

1	MEED 01/2016 - Design, manufacture, testing, supply, delivery, installation & commissioning of Quick release Hooks for MbPT jetties J2 & J3 at Jawahar Dweep as its Marine Oil Terminal, Jawahar Dweep in Mumbai harbour	4.47	3.72	3.13% above (Part A: USD 4,66,613 Part B: Rs 48,00,000)	MEED/QRH-PH2/(01/2016)/6347 dated 15.02.2017	M/s. Hi- Tech Elastamers Ltd	15/02/2017	10/12/2017	Shri P B Bhagwat (Materials Manager I)	work is in progress.
2	MEED 08/2016 - Replacement of faulty portion of :- 1) 6.6 KV HT feeder No. 2A & 2) 6.6 KV HT feeder No. 6B.	3.41	1.46	17.98% below (Rs 1,20,21,549)	MEED/HF.138(08/2016)/6123 dated 07.02.2017	M/s Daanish Electricals & Sales Pvt. Ltd.	07/02/2017	12/06/2017	Smt Anjali Hazarnis (Materials Manager II)	work is in progress.
3	MEED 14/2016 - Painting of Oil pipelines at OPL, Pirpau and Wadala.	2.28	2.07	30.50% below (Rs 1,44,30,476)	MEED/PP&WD(14/2016)/016 dated 16.03.2017	M/s Kansai Nerolac Paints Ltd	16/03/2017	12/12/2017	Shri P B Bhagwat (Materials Manager I)	work is in progress.