# MUMBAI PORT TRUST

CONTRACTS UNDER INTEGRITY PACT

#### **1. CIVIL ENGINEERING DEPARTMENT**

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
1	T.96/2016 - Modified request for proposal (RFP) for appointment of consultant for planning, design and programme management support for Master Planning and Infrastructure Design of Mumbai Port Trust Complex of MbPT.		NA	Lump Sum (Rs 8,99,00,000.00)	CE.T.96/2016/6424 dtd. 30.11.2016	M/s.HCP Designer Planning & Management Pvt. LTd.	09.01.2017	08.07.2020	Shri S.D. Aserkar (Dy Chief Engineer - PI )	Consultant is asked to hold the work after Stage Illa.
2	T.99/2016 - License to operate pay and park in MbPT estate Phase-I (Menson road).	N.A.	N.A.	Lumpm Sum (Rs 69,49,560.00)	CE.T.99/2016/187 dtd. 06.04.2017	M/s. Chinmay Enterprises	20.04.2017	19.02.2019	Shri S.S. Shastry (Dy Chief Engineer - GW )	License period extended up to 13.01.2020.
3	T.138/2016 - License to operate pay and park in MbPT estate Phase- II (Cotton Depot).	N.A.	N.A.	Lumpm Sum (Rs 21,00,000/- per month for 22 months = Rs 4,62,00,000.00)		M/s. A-One caretaker Pvt Ltd.	08.05.2017	07.03.2019	Shri S.S. Shastry (Dy Chief Engineer - GW )	License is in operation.
4	Heritage conservation of Port Bhavan.	7.42	7.2	14.99 % below ( Rs 6,12,14,888.82 )	CE.T.90/2016/907 dtd 02.05.2017	M/s Savani Construction Co.Pvt Ltd	16.05.2017	15.11.2018	Shri S.S. Shastry (Dy Chief Engineer - GW )	work in progress.
5	Desilting the storm water drains in jurisdiction of GWND during P.Y 2017-18 & 2018-19	1.14	1.11	1.08 % above ( Rs 1,12,27,264.90 )	CE.T.18A/2017/1129 dtd 8.05.2017	M/s B. Narayan & Associates	08.05.2017	31.03.2019	Shri N.G.Mirajkar (Dy Chief Engineer - PD)	work in progress.
6	Desilting the storm water drains in the juridiction of GWSD during FY.2017-18 & 2018-19	0.63	0.61	4.50 % above ( Rs 64,34,660.65 )	CE.T.39/2017/PartII/155 9 dtd 24.05.2017	M/s B. Narayan & Associates	24.05.2017	31.03.2019	Shri S.S. Shastry (Dy Chief Engineer - GW )	work in progress.
7	Resurfacing with asphltic materials including repairs/ replacement of drainagse system of various open storage yards and wharves in Indira Dock	55.65	54.02	9.99 % below ( Rs 48,62,88,286.13 )	CE.T.06/2017/987 dtd 4.05.2017	M/s Kalyan Toll Infrastructure Ltd.	14.06.2017	13.06.2019	Shri N.G.Mirajkar (Dy Chief Engineer - PD )	work in progress.

As on 01.03.2019

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
8	Modernisation of Existing Mumbai International Curise Terminal (MICT) at Indira Dock.	138.00	125.00	4.51% above ( Rs 130,60,83,971.96 )	CET10A/2017/3931 dated 08.08.2017.	M/s Belhekar and Kale Associates.	12.09.2017	11.09.2019	Shri A.P.B.Mattoo (Dy Chief Engineer - CD II)	work in progress.
9	Transport of debris, garbage, engineering materials by motor lorries in Railway Engg. Section during to years 2017-19.	0.7	0.68	9.9% below ( Rs 61,43,376.60 )	CET24/2017/4512 dated 01.09.2017.	M/s Pawan Construction.	01.09.2017	31.08.2019	Shri N.G.Mirajkar (Dy Chief Engineer - PD)	work in progress.
10	License to collect charges for the use of MbPT roads.	NA	NA	Rs 2,52,00,000.00 per year	CET72/2017/4939 dated 18.09.2017	M/s D.R. Services	10.11.2017	09.11.2020	Shri S.S. Shastry (Dy Chief Engineer - GW )	License is in operation.
11	Sweeping of MbPT Roads for a period of TWO Years	0.76	0.74	19.50% below Rs 59,63,251.95	CET 75/2017/5358 dated 05.10.2017	M/s M.I. Enterprises	16.10.2017	04.10.2019	Shri S.S. Shastry (Dy Chief Engineer - GW )	work in progress.
12	Annual petty works for various sections under jurisdiction of GWSD (Docks) during financial year 2017-19 - Part II : water supply section.	0.52	0.39	29.00% above Rs 50,78,257.86	CET 29/2017/Part II/5536 dated 10.10.2017	M/s B. Narayan & Associates	23.10.2017	31.03.2019	Shri S.S. Shastry (Dy Chief Engineer - GW )	work in progress.
13	Annual petty works for various section under jurisdiction of GWSD (Docks) during financial year 2017- 19 - Part I : Docks.	1.06	0.87	18.00% above Rs 1,03,05,830.66		M/s B. Narayan & Associates	26.10.2017	31.03.2019	Shri N.G.Mirajkar (Dy Chief Engineer - PD )	work in progress.
14	Sanitation services in MbPT residential colonies for a period of 12 months during 2017-18.	1.84	1.52	18.00% below Rs 1,24,47,110.00	CET 32/2017/5485 dated 16.10.2017	M/s Dirt Bustors India Pvt Ltd.	01.11.2017	31.10.2018	Shri A.S Gharde (Dy Chief Engineer - GWND )	work in progress.
15	House keeping work in MbPT estate for a period of ONE year.	1.08	0.82	10.20% below Rs 73,99,853.16	CET 112/2017/5744 dated 16.10.2017	M/s Creative Construction	16.10.2017	15.10.2018	Shri S.S. Shastry (Dy Chief Engineer - GW )	work completed.
16	Structural repairs including painting internally and externally to Dhanvantari Building at MbPT hospital complex Wadala, GWND.	0.92	0.89	22.71% above Rs 1,09,46,075.60	CET 43/2017/62884 dated 03.11.2017.	M/s New Banas Construction Company	17.11.2017	16.11.2018	Shri A.s. Gharde (Dy Chief Engineer - GWND)	work in progress.

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
	Third Party Inspection and Quality Assurance for the work costing more than five crores of civil Engineering Department.	NA	NA	Rs 49,86,700.00	CET 98/2017/6769 dated 18.11.2017.	M/s TUVSUD South Asia Pvt Ltd.	28.11.2017	27.11.2019	Shri A.S. Gharde (Dy Chief Engineer - CDI )	work in progress.
	Annual maintenance of asphaltic surfaces in MbPT docks an Esates for a period of one year further extensable by one your Part - I GWSD Part - II GWSD, Docks Part III - GWND	7.95	3.86	4.60% above Rs. 4,03,77,770.45	CE.T.143/2017/7699 dtd. 16.12.2017	M/s Bharat Constuction. Co. (Docks)	16.12.2018	15.12.2020	Shri S.S. Shastry (Dy Chief Engineer - GW )	contract extended by 1 year. work in progress.
	Appointment of Technical, legal and financial experts from the firm of Transaction advisiors for & period of Two years for carrying out legal, Technical & Financial Transactions for the proposal of International Cruise Terminal at Indira Dock, Mumbai & Domestic Cruise Terminal at Victoria Dock, Mumbai on PPP model	NA	NA	(Rs. 2,49,00,000.00)	CE.T.108/2017/7102 dtd. 28.11.2017	M/s CRISIL Risk & Infrastructure Solution Ltd	11.12.2017	10.12.2020	Shri A.P.B.Mattoo (Dy. CE - CD-II)	Work in progress.
	Consultancy Services for obtaining clearances for proposed Ropeway Project from Sewri to Elephanta Island	NA	NA	Rs 55,00,000.00	CE.T.116/2017/8771 dtd. 22.01.2018	M/s Fine Enviortech Engineer	23.01.2018	21.07.2018	Shri. P. K. Sinha (Dy. CE, CD-II	Work in progress.
	Mechanical piping electrical & fire fighting works for the project of fifth oil berth at J.D. in Mumbai Harbour.	Rs. 811 cr. (Part of the	123.79	(Rs 126,43,90,499.25)	CE.JD-5(Mech. Works)/2017/739 dt.29.11.2017	M/s. Offshore Infrastrucutres Ltd.	26.12.2017		Shri P.B. Bhagwat Dy. CME	Work in progress.
	Provision of offshore/ onshore pipelie and terminal works for fifth oil berth project mumbai, India.	project of Fifth Oil Berth)	215.80	8.08% above (Rs 233,25,00,142.00)	CE.JD-5(submarine pipeline)/2017/870 dt.12.01.2018	M/s. Sapura Offshore Sdn .Bhd. (formerly known as Sapurakencana TL Offshore Sdn.Bhd.)	15.02.2018	14.05.2019	Shri P.B. Bhagwat Dy. CME	Work in progress.

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
23	Miscellaneous repairs to the CME's Administrative offfice building at jawahar dweep GWMOT.	0.45	0.39	27.00% above (Rs. 49,28,82.85)	CE.T.107/2017/9124 dtd. 02.02.2018	M/s. New Banas Const Co	01.03.2018	31.07.2018	Shri P.K.Sinha (Dy.CE MOT)	Work in progress.
	Traffic Evacuation plan for proposed Domestic Cruise, Marina & Ro-Ro Pax Terminal at Princess Dock (Phase - I).	9.98	7.41	11.08 % below Rs. 6,58,98,371.09	CE.T.175/2017/10627 Dtd. 16.03.2018	M/s. Bharat Construction Co. (Bomaby)	21.05.2018 - 20.07.2018	25.04.2019	Shri N.G. Mirajkar (DY. CE PD)	Work in progress.
25	Request for Proposal (RFP) for Appointment of Consultant for preparation of Detail Project Report for Marina at MbPT, Mumbai.	2.71	N/A	Rs. 2,08,31,425.00	CE.T.96/2017/10631 Dtd. 16.03.2018	M/s. Acquantecno S.r.l. In cosortium with M/s. Darashaw & Co. Pvt. Ltd.	16.04.2018	15.04.2019	Shri N.G. Mirajkar (DY. CE PD)	Work in progress.
26	Petty civil engineering works under the jurisdiction of GWSD for a period of ONE year further extendable by ONE year PART-I : sassoon dock section & ballard estate section, GWSD.	0.82	0.68	20.61% beow Rs. 53,59,667.37	CE.T.31/2017/(PART- I)/10761 Dtd. 21.03.2018	M/s. Creative Constructions, F-10/3, BMC Colony, deonar, Govandi, Mumbai 400 043.	03.04.2018	02.04.2019	Shri. S.S.Shastri (Dy. CE, GW)	work in progress.
27	Petty civil engineering works under the jurisdiction of GWSD for a period of ONE year further extendable by ONE year PART-II: Bunder Section and Road Section, GWSD.	0.92	0.75	24.80% below Rs. 56,76,965.43	CE.T.31/2017/(PARTII)/ 10763 Dtd. 21.03.2018	M/s. A.K. Associates, Second Floor, Plot No.209 Sector 1, Ghansoli (West), Mumbai 400 701	09.04.2018	08.04.2019	Shri. S.S.Shastri (Dy. CE, GW)	work in progress.
28	Miscellaneous repair to central kitchen building at P & V Docks.	0.66	0.57	1.5% above Rs.57,90,262.61	CE.T.113/2017/569 dt 17.04.2018	M/s.Avtar Interiors Pvt. Ltd.	07.05.2018	06.10.2018	Shri N.G.Mirajkar (Dy. CE - PD)	work in progress.
29	Repairs to the RCC frame works covering power driven capstans, providing support system for 16 KL foam tank at Fourth oil berth and miscellaneous repairs to fire monitor at Jawahar Island, GWMOT	0.75	0.62	16.00% below Rs.51,81,551.76	CE.T-07/2018/1080 dated 07.05.2018	M/s. Tech- Fast Rebuild Pvt Ltd.	24.05.2018	23.03.2019	Shri P.K.Sinha (Dy. Chief Engineer MOT)	work in progress.

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
30	Providing RCC Compound wall around MbPT plots at various locations in MbPT Estate, for a period of one years & extendable by one year.	1.08	0.87	4.00 % above Rs.90,53,725.20	CE.T-45/2018/1196 dated 10.05.2018	M/s New Banas Construction co.	25.05.2018		Shri S.S. Shastry (Dy Chief Engineer - GW )	work in progress.
31	Provision of barbed wire fencing with RCC posts to the vacant plots in MbPT estate as and when wherever required for period of one year & further extendable by one year.	1.08	0.89	17.31% below Rs.73,80,843.25	CE.T-44/2018/1197 dated 10.05.2018	M/s. Balaji Constructions.	25.05.2018		Shri S.S. Shastry (Dy Chief Engineer - GW )	work in progress.
32	Construction of New Dock boundary wall at Prince's Dock, Mumbai.	6.41	4.93	11.00% below Rs.4,38,38,610.74	CE.T-160/2017/1475 dated 21.05.2018	M/s. Piyush Enterprises.	11.06.2018	28.09.2018	Shri N.G. Mirajkar (DY. CE PD)	work in progress.
33	E. 27/2017 (P-I) - Annual Petty works under the jurisdiction of General Works, Northern Division including BDLB housing colonies for period of one year and further extendable by one year.	2.13	1.76	24.8% below Rs. 1,32,33,953.07	CE.T.27/2017(Pt-I)/2207 dated 14.06.2018	M/s A.K. Associates	02.07.2018	01.07.2019	Shri. A.S. Gharde (Dy. CE, GW)	work in progress.
34	E.11A/2017 - Providing Security Guards/ Attendants for protection of Mumbai Port Trust's Plots/ Roads/Footpaths/Yards/Structures in MbPT Estate for a period of one year.	2.72	2.64	35.95% below Rs. 1,68,93,828/-	CE.T.11A/2017/2264 dated 18.06.2018	M/s Singh Intelligence Security Pvt.Ltd.	30.06.2018		Shri S.S. Shastry (Dy Chief Engineer - GW )	work in progress.
35	E.CE.T.22A/2017 (Pt-I&II)- Maintenance of Railway Tracks in Mumbai Port Trust jurisdiction during the two years 2017-2019	2.59	2.14	17.10% below Rs. 1,77,25,271.79	CE.T.22A/2017(Pt- I&II)/2343 dated 20.06.2018	M/s. Pawan & Mane Associates (JV)	20.06.2018	19.06.2019	Shri N.G. Mirajkar (DY. CE PD)	work in progress.
36	CE.T.33/2018 - Traffic Evacuation plan for proposed Domestic Cruise, Marina and RO-RO Pax Terminals at Princess Dock (PH-II- Stage-I)	3.01	2.35	7.99% above Rs. 2,53,92.191.85	CE.T.33/2018/2557 dated 28.06.2018	M/s Bharat Construction Co. (Bombay)	23.07.2018		Shri N.G. Mirajkar (DY. CE PD)	work in progress.

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
37	T.105/2017 - Solid Waste Management of Sassoon Dock, Colaba	1.17 per annum	N.A.		CE.T.105/2017/2702 Dtd. 04.07.2018	M/s. Pratibha Sea Foods	24.07.2018		Shri S.S.Shastry (Dy.CE - GW)	work in progress.
38	T.27/2017 (PART-II) - Annual petty works under the jurisdiction of General Works Northern Division including BDLB colonies for period of one year and further extendable by one year PART-II : Cotton Depot Sec., Grain Depot Sec., Bunders Sec., Water Supply Sec., and Roads Sec., GWND		1.21		CE.T.27/2017/2813 Dtd. 09.07.2018	M/s. B. Narayan & Associates	20.07.2018	19.07.2019	Shri. A.S. Gharde, (Dy. CE CD-I)	Work in progress
39	T.179/2017 - Minors repairs to Navy Club (Dweep Bhavan) Building at Jawahar Dweep, GWMOT.	1.11	0.91	16.66 % below Rs. 76,23,187.31		M/s. New Banas Construction Co.	01.10.2018		Shri. P.K. Sinha, (Dy. CE - MOT)	work in progress
40	T.01/2018 - Bi-annual contract for cleraning /maintenace of toilet blocks situated inside docks/extended docks in MbPT		2.80		CE.T.01/2018/3308 Dtd. 26.07.2018	M/s. D.M. Enterprises	10.09.2018	09.09.2020	Shri . N.G.Mirajkar (Dy. CE - PD)	work in progress.
41	T.63/2018 - Traffic Evacuation Plan for proposed Domestic Cruise, Marina and Ro-Ro Pax Terminals at Princess Dock (Phase -II) Asphaltic Paving for Parking area near Gate No.15, YGPD.		3.95	Rs. 3,78,72,248.89 4.00% below	CE.T.63/2018/3472 Dtd. 02.08.2018	M/s. D.M. Enterprises	23.08.2018	11.02.2019	Shri . N.G.Mirajkar (Dy. CE - PD)	work completed.

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
	T.03/2018 - Supply of motor lorries and labourers for receiption of the refuse/garbage directly from vessels at berth including loading and transportation of refuse, rubbish, mud, silt, garbage and non- metallic sweeping from vessel all areas falling under the jurisdiction of Traffic Manager and unloading the same at Municipal Corporation of Greater Mumbai's (MCGM) dumping ground at Mulund for the period of TWO YEARS.	4.26	2.87	14.90% below Rs. 2,44,55,612.50	CE.T.03/2018/3611 Dtd. 07.08.2018	M/s. M.I. Enterprises	14.08.2018		Shri . N.G.Mirajkar (Dy. CE - PD)	work in progress.
	T.66/2018 -Traffic Evacuation Plan for proposed Domestic Cruise, Marina and Ro-Ro Pax Terminals at Princess Dock (Phase -II)New asphalt road connecting Muzawar Pakhadi road and MbPT Link road behind Nirman Bhavan	3.48	2.68	0.91% below Rs. 2,65,15,239.98	CE.T.66/2018/3724 Dtd. 10.08.2018	M/s. Bharat Construction Co. (Bombay)	30.08.2018 (part)	02.05.2019	Shri . N.G.Mirajkar (Dy. CE - PD)	work in progress.
44	T.178A/2017 - Malaria preventive measures in Mumbai Port Trust residential colonies and offices for a period of one year and further extendable by one year	0.67	0.51	10.11% below Rs. 45,69,739.67	CE.T.178A/2017/ 4195 Dtd. 30.08.2018	M/s. H.K. Transport	03.10.2018		Shri. A.S. Gharde, Dy. Chief Engineer, CD-I	work in progress.
	T.47A/2017 - Maintenance dredging in Approach Channels, Turning Circles, Outside Berths, Indira Dock Basin, Bunder Areas and Anchorages of Mumbai Port for the left over dredging of the year 2017-18 and two years i.e. 2018-19 and 2019-20.	167.13	118	22.14% below Rs. 91,86,70,000.00	CE.T.47A/2017/452 Dtd. 06.08.2018	M/s. Van Oord India Pvt. Ltd.	01.09.2018	31.08.2020	Shri. P.K. Sinha, Dy. Chief Engineer, MOT-MSRC	work in progress.

Sr.	Name of Work	Sanctioed Estimated	Cost Put to Tender	% Below/ Above Tender	Work Order No	Agency	Schedule Date of	Schedule Date	Name and Adress	Remarks
No.		cost (Rs in	(Rs in crores)	Cost (contract Value)		, Benel	commencement	of Completion	of Engineer	nemano
		crores)	(10 11 01 01 03)				of work	of work	Incharge	
		0.0.05					of work	or work	include	
46	T.50A/2017 (Part-I,IV,V) - Supply of	2.02	1.96	Part I = 23.45% below,	CE.T.50A/2017/4245	M/s. Usha Transport	01.09.2018	31.08.2020	Shri S.S. Shastri, Dy.	work in progress.
	well water and transport of potable			Part IV =22.55 % below,	Dtd. 31.08.2018	Services			Chief Engineer, GW	
	water by tanker lorries in the			Part V = 19 % below.					0,	
	jurisdiction of Gerneral Works			(Rs. 1,51,81,506.90)						
	Southern & Northern Divisions for									
	a period of 24 months PART-									
	I: Residential colonies & Hospital in									
	GWND PART-									
	IV: Residential colonies in GWSD									
	area (Utkarsh Nagar, Sandesh									
	Quarters, Ekta Nagar & Worli									
	Quarters PART- V:									
	Residential colonies in GWSD area									
	(Sassoon Dock, Evelyn House,									
	Fosbery House, Colaba Officers'									
	Quarters)									
47	T.50A/2017 (Part-II,III) - Supply of	1.43	1.39	Part II = 23.45% below,	CE.T.50A/2017/4246	M/s. Harvinder Transport	01.09.2018	31.08.2020	Shri S.S. Shastri, Dy.	work in progress
	well water and transport of potable	2.45	2.35	Part III=24.10 % below,	Dtd. 31.08.2018	, striatinaer mansport	01.03.2010	51.05.2020	Chief Engineer, GW	
	water by tanker lorries in the			(Rs. 1,06,10,495.35)						
	jurisdiction of Gerneral Works									
	Southern & Northern Divisions for									
	a period of 24 months PART-									
	II: Operational areas, extended									
	docks and offices etc. in GWND									
	area, PART-III: Docks,									
	Operational areas & offices in									
	GWSD area									
48	T-102/2018 - Development of	3.54	2.91	5.05% below Rs.	CE.T.102/2018/ 5507	M/s. Bharat Construction	01.11.2018	29.01.2019	Shri A.S.Gharde	Work in progress.
40	Waterfront area around M - Shed		2.71	2,76,57,154.69	Dtd. 15.10.2018	co. (BOM)	01.11.2010	29.01.2019	Dy.Chief Engineer,	work in progress.
	(Phase-I) Providing and fixing SS			2,70,57,154.05	2 (3. 19.10.2010				CD-I	
	railing along the Wharf on Prince's									
	Docks and Victoria Docks.									
49	T-79/2018 - Repairs to uncleared	4.32	3.54	Rs. 3,03,96,374.33	CE.T.79/2018/ 6022	M/s. B. Narayan &	26.11.2018	25.11.2019		Work in progress.
1	Warehouse in Indira Dock Mumbai			14.04% below	Dtd. 02.11.2018	Associates			Dy.Chief Engineer,	
	Port								PD	
<b>F</b> 0	T 100/2010	0.54	F 04			M/a Dinuah Enternais				
50	T.106/2018 - Development of	8.51	5.84	Rs. 4,95,23,617.42		M/s. Piyush Enterprises			Shri A.S. Gharde	Work in progress.
1	Waterfront area around M-Shed (Phase -II)-Beautification of around			15.17% below	Dtd. 05.11.2018		16.11.2018	15.04.2019	Dy.Chief Engineer, CD-I	
	(Phase -II)-Beautification of around M-Shed at Prince's Dock						10.11.2010	13.04.2019		
	in shed at times book									
•	•			1	•	•		•	•	· •

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
51	T.83/2018 - Repairs and replacement of expansion joints of approach jetty from landfall point to the New Chemical Berth at Pir Pau, GWMOT		0.6	Rs. 65,17,413.02 9.00% above	CE.T.83/2018/ 6242 Dtd. 13.11.2018	M/s. Tech Fast Rebuild Pvt. Ltd.	11.12.2018	10.05.2019	Shri P.K. Sinha Dy.Chief Engineer, GWMOT	Work in progress.
52	T-89/2018 - Modifications at Yantra Bhavan and Mobile Crane Section for relocation of CISF Unit.	0.95	0.78	Rs. 59,94,994.50 23.16% below	CE.T.89/2018/ 6785 Dtd. 03.12.2018	M/s. Creative Constructions.	19.12.2018	18.04.2019	Shri N.G. Mirajkar Dy.Chief Engineer, PD	Work in progress.
53	T.87/2018 - Improvement of drainage in the area of RCD along the Messant Road from Sewree Station to Reay Road.	0.99	0.81	Rs. 57,80,222.52 28.99% below	CE.T.87/2018/ 6902 Dtd. 05.12.2018	M/s. B.Narayan & Associates.	26.12.2018	25.05.2019	Shri S.S. Shastry Dy.Chief Engineer, GW	Work in progress.
	T.101/2018 - Development of Tourism project at Kanhoji Angre Island, Mumbai Port on Engineering, Procurement and Construction(EPC) contract basis		5.03	Rs. 7,68,32,760/- (LS)	CE.T-101/2018/7478 Dated 29.12.2018	M/s.Piyush Enterprises.	21.01.2019	20.06.2019	Shri P.K. Sinha Dy.Chief Engineer, GWMOT/MSRC	Work in progress.
55	T.94/2018 - Housekeeping work in MbPT Estate in the jurisdiction of GWSD.	2.06	1.71	Rs. 1,32,57,637.14 22.36% Below	CE.T-94/2018/7575 dated 03.01.2019	M/s. JRP Services.	15.01.2019	14.01.2021	Shri S.S.Shstri, Dy.CE, GWSD	Work in progress.
56	T.95/2018 Request for Appointment of Landscape Designer for the Development of Central Park and Reclamation Garden at Haji Bunder.	-	N.A.	Rs. 5,40,00,000/-	CE.T-95/2018/7522 dated 01.01.2019	M/s. AECOM India Pvt.Ltd.			Shri A.S.Gharde, Dy.CE, CD-I	Work in progress.
57	T.71A/2018 - Reconstruction of Quay Wall at Hay Bunder, MbPT, Mumbai using available concrete blocks.		1.89	Rs. 2,00,00,502.51 6.03% above	CE.T-71A/2018/1278 dated 13.02.1019	M/s. B. Narayan & Associates		_	Shri Keshav Sunder, Dy. CE, Project	Pre commencement formalities in progress.
58	T.111/2018 - Repairs to Roller path of west side Inner Lock Gate of Entrance Channel, Indira Dock	9.98	7.12	Rs. 8,21,22,000.00 Item Rate Basis	CE.T 111/2018/9159 dated 21.02.2019	M/s. Asha Underwater Services Pvt. Ltd.			Shri N.G. Mirajkar, Dy.CE, CD-I	Pre commencement formalities in progress.

Sr.	Name of Work	Sanctioed Estimated	Cost Put to Tender	% Below/ Above Tender	Work Order No	Agency	Schedule Date of	Schedule Date	Name and Adress	Remarks
No.		cost (Rs in	(Rs in crores)	Cost (contract Value)			commencement	of Completion	of Engineer	
		crores)					of work	of work	Incharge	

# 2. GENERAL ADMINISTRATION DEPARTMENT

1	Hire of vehicles for the use of	12.05	11.15	19.20% below	1. GAD/E&H/	1. M/s.R.N. Cabs	01.12.2017	30.11.2020	Chief Public	work in progress.
	Mumbai Port Trust			(Rs 1,17,17,292.00 X 3 yrs.	Tender/5541	(Category 'A')			Relations Officer	
				= Rs.3,51,51,876.00)	dated 24.10.2017	2.M/s.Khandeshwar			(Shri V.R. Joglekar)	
					2. GAD/E&H/	Towing (Category 'C')				
					Tender/5556	3. M/s.Ambaji Travels				
					dated 24.10.2017 3.	(Category 'D')				
					GAD/E&H/ Tender/5554					
					dated 24.10.2017					
2	Hire of vehicles for the use of	7.00	6.80	21.52% below	1. GAD/E&H/	1. M/s.Capital Tourist	01.03.2018	28.02.2021	Chief Public	Work in progress.
	Mumbai Port Trust			(Rs 1,77,88,800.00 X 3 yrs.		Taxi Operators.			Relations Officer	
					dated 16.1.2018	(Category 'B-1') 2.			(Shri V.R. Joglekar)	
					2. GAD/E&H/	M/s.Aditi Travels			,	
					Tender/319	(Category 'B-2')				
					dated 16.1.2018					
3	Operation and Management of	NA	NA		CE.T.148A/2017/10983	M/s. Royal Sojourn Pvt.	16.04.2018	15.04.2023	Shri P.N.Bahekar	Work in progress.
	Evelyn House, Apollo Bunder, Colaba, Mumbai.			five years	Dtd. 28.03.2018	Ltd.			Sr. Dy. Manager (Welfare)	
									(Wenale)	
4	Tender No. JD/I/2017/1 -	4.04	4.04	6% above (	GAD-WD/D/PR/4350	M/s Saanvi Star	13.04.2018	04.12.2021	Shri P.N.Bahekar	Work in progress
	Appointing contractor to manage			,	dated 17/03/2018	Hospitality Pvt. Ltd			Sr. Dy. Manager	
1	and run departmental Canteen at								(Welfare)	
	Jawahar Dweep								ľ í	

## 3. MECHANICAL AND ELECTRICAL ENGINEERING DEPARTMENT.

1	Tender No. MEED.27/2017 Online leakage sealing on the pipe lines of	0.65	0.63	22.39% below. 49,00,295/-)	(₹	MEED/HF/138 (27/2017)/874 dated 28	M/s. Siddharth Enterpirises.	28.02.2018	27.02.2019	Shri. P.B. Bhagwat. MM-I	Work in progress
	various sizes in OPL sections.					FEB 2018 (LOI)					
2	Tender No. MEED. 36/2017 Design, Supply, installation, Testing and Commissioning including associated piping of FOAM System of Fourth Oil Berth at MOT JD.	1.28	1.22	1.99% above 1,24,50,792		(36/2017)/ 3443 dated 16.07.2018.	M/s. Sterling and Wilson Pvt. Ltd. 9th & 10th Floor, Universal Majestic Building, P.L. Lokhande Marg, Chembur(W), Mumbai - 400 043.	17.07.2018	12.02.2019	Shri P.B. Bhagwat, Materials Manager	Work in progress

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
3	Work Order No. MEED/E/2- G(PTC)/3677 dt. 31.07.2018: Appointment of PTC India Limited for "Technical Advisory Services, Operation & Maintenance of Electrical HT & LT network till metering point, System & Consumer Energy Metering & billing support to MbPT for a period of Three years.		8.22	NA (Rs. 8,22,00,000)	MEED/E/2-G(PTC)/3677 dt. 31.07.2018	M/s. PTC India Limited, 2nd Floor, NBCC Tower, 15 Bhikaji Cama Place, New Delhi, - 110 066.		31.07.2021	Smt. A R Hazarnis Materials Manager - II	Work in progress
4	Tender No. MEED. 13/2018. Supply, Delivery, Installation, Testing and Commissioning of Flameproof Actuators on existing valves with Flameproof Panel at Pir Pau Manifold.		0.67	1.26 % below (66,13,000.00)	MEED/O/1- ABP/(13/2018)/ 5682 dated 04.12.2018.	M/s. Hi-Tech Engineers, 112, Bhaveshwar Arcade, Above Saraswat Bank, L.B.S. Marg, Ghatkopar (W), Mumbai - 400 066.		02.06.2019	Shri P.B. Bhagwat, Materials Manager I	work in progress.
5	Tender No.MEED.14.2018 Trienial Repairs & Maintenance Contract for MbPT Residential Colonies - SAGARGEET at Worli, ex- BDLB residential colony at Cotton Green and Govandi		1.34	(-16.71%) below (Rs.1,34,40,000/- excl. GST	DAL No. MEED/E/2- G/(14/2018)/602 dt. 1.2.2019	M/s. Radha Electricals, 3/Jai Somnath Society, Near Bharat Electrical, Golibar Doad, Indira Nagar No.2, Ghatkopar (W), Mumbai 400 086		02.02.2022	Smt. A.R. Hazarnis, Materials Manager	Work in progress.

#### 4. MEDICAL DEPARTMENT

1	Outsourcing of Housekeeping and	3.2	2.72	14.95% below	H/E/37A/ 2016-17/8933	M/s.Sumeet Facilities	01.03.2017	28.02.2019	Dr.(Mrs.)S.N.	Work in progress
	Facility Management Services in			(Rs.4785696.00)	dtd.31.01.2017	Pvt. Ltd.			Mokal, Sr.Dy.CMO	
	Mb.P.T. Hospital for the period of								(Admin)	
	two years.									
2	Rate contract for supply of	2.0	2.0			M/s.Wellness Forever	01.03.2017	28.02.2019		Work in progress
	Medicines which are not in stock			2.00.000.00)		Medicare Pvt. Ltd.			Sr.Dy.CMO (Admin)	
	(NIS)/Not in procurement (NIP) for				30.01.2017					
	both inpatient/ out patient use									
	with establishment of inhouse									
	pharmacy of Mumbai Port Trust									
	Hospital, Wadala E, Mumbai - 37									
	for a period of two Years.									
1	1		1	l	I	1		1		1

Sr.	Name of Work	Sanctioed Estimated	Cost Put to Tender	% Below/ Above Tender	Work Order No	Agency	Schedule Date of	Schedule Date	Name and Adress	Remarks
No.		cost (Rs in	(Rs in crores)	Cost (contract Value)			commencement	of Completion	of Engineer	
		crores)					of work	of work	Incharge	
3	Transaction Advisor request for	NA	NA	Lump Sum (Rs	CMO/58/9985 dtd.	M/s.ERNEST &	24.03.2017	23.03.2019	Dr.R.H. Agrawal,	Work in progress
	proposal and term of reference for			61,00,000.00)	16.03.2017	YOUNGLLP ( E& Y)			Sr.Dy.CMO (Radio)	
	appointment of Transaction									
	Advisor for carrying out the									
	Financial feasibility and Bid process									
	management for Development and									
	operation of superspeciality									
	Hospital through Public Private									
	Partnership.									

## **5. MARINE DEPARTMENT**

1	Repairs & Maintenance of	7.35	6.40	At par (	DC/C-Buoys Tender -	M/s Bluefin Marine	22.12.2016	21.12.2021	Harbour Master	Work in Progress.
	Navigational Buoys for 5 years			Rs 6,40,00,000.00 )	01(2016)/4588	Palghar			MbPT	-
					dtd.24.10.2016					
2	T.No. MEED.01/2014 -	38.25	33.061	15.76% below (	MEED/HF.138(OSR-Tier	M/s. Sadhav Shipping	23.02.2015	22.02.2020	Harbour Master/	Work in Progress.
	Providing Tier –I oil spill response			Rs 27,84,86,040.00)	1)(01/2014) /3765	Ltd. 618, Laxmi Plaza			Director PCC	
	facilities and services for 5 years in				dated 10.09.2014	New Link Road,				
	Mumbai / JNPT harbour					Andheri (W), Mumbai -				
						400 053				
3	Tender No. PCC-01/2018 -	Rs.1.76748	Rs.1.716 (exclusive	8.92% below	DPCC/PCC-	M/s. Sadhav Shipping	24.10.2018	23.10.2020	Director, PCC	Work is in Progress
	Dock Basins cleaning operations-	(inclusive of 3%	of GST)	Rs. 1.56288 Cr. (exclusive	01/2018/DBC/	Ltd. 618, Laxmi Plaza				
	clearing/removal of spilled oil, oily	contingencies and		of GST)	W.O./548 dated	New Link Road,				
	water, flotsam, jetsam and any	exclusive of GST)			09.10.2018	Andheri (W), Mumbai -				
	other water borne pollution etc. by					400 053				
	using contractor's self propelled									
	crafts and dinghies from the basin									
	of Indira Dock and along the outer									
	harbour walls from Ferry Wharf to									
	BPX within 500 meters from the									
	shore line for a period of 24									
	months									

Sr. No.		Sanctioed Estimated cost (Rs in	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement		Name and Adress of Engineer	Remarks
100.		crores)					of work	of work	Incharge	
	Tender No. PCC-02/2018 - Collection and disposal of garbage from the vessels berthing at Jawahar Dweep and Pir Pau by using contractors open deck self- propelled craft for a period of 24 Months	exclusive of GST)			W.O./55 dated 05.02.2019	M/s. Sadhav Shipping Ltd. 618, Laxmi Plaza New Link Road, Andheri (W), Mumbai - 400 053	18.02.2019	17.02.2021	Director, PCC	Work is in Progress

\*\*\*\*