

MUMBAI PORT TRUST

CONTRACTS UNDER INTEGRITY PACT

As on 01.02.2018

1. CIVIL ENGINEERING DEPARTMENT

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
1	Restorative Reapirs to "Evelyn House" Building at Apollo Bunder, Colaba, Mumbai	3.62	3.51	1.2% below (Rs 3,47,58,254.14)	CET 19/2017/32 dated 01.04.2017	M/s Seth Construction.	15.04.2017	14.10.2017	Shri P.K.Sinha (Dy Chief Engineer - CD II)	Work substantially completed on 06.12.2017.
2	Providing Barbed wire fencing with RCC poles to vacant plots for one year	0.69	0.67	5% below (Rs 64,25,000.00)	CE.T.115/2016/6332 dtd 05.12.2016	M/s R.K.Mishra and Sons.	20.12.2016	19.12.2017	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	Work in progress.
3	Providing RCC compound wall around MbPT plots at various locations in MbPT estate for a period of one year	0.75	0.68	7% below (Rs 63,35,000.00)	CE.T.117/2016/6533 dtd 05.12.2016	M/s R.K.Mishra and Sons.	20.12.2016	19.12.2017	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	Work in progress.
4	Repalcement of AC Roof Sheets and Miscellaneous repairs including painting to 14 VD Shed.	0.58	0.56	3.33% above. (Rs 58,14,321.23)	CET 105/2016/7188 dated 30.12.2016.	M/s Bharat Construction Company	12.01.2017	11.07.2017	Shri S.D. Aserkar (Dy Chief Engineer - PI)	Work in progress.
5	Concreting of Inspection Road from Ambapada Village to TATA Gate, Pir Pau.	5.83	5.28	5.50% below (Rs 4,99,60,542.56)	CET 95/2016/8694 dated 15.02.2017	M/s Bharat Construction Company	07.03.2017	06.03.2018	Shri B.J.Patil (Dy. Chief Engineer MOT)	Work in progress.
6	T.96/2016 - Modified request for proposal (RFP) for appointment of consultant for planning, design and programme management support for Master Planning and Infrastructure Design of Mumbai Port Trust Complex of MbPT.	9.91	NA	Lump Sum (Rs 8,99,00,000.00)	CE.T.96/2016/6424 dtd. 30.11.2016	M/s.HCP Designer Planning & Management Pvt. LTd.	09.01.2017	08.07.2020	Shri S.D. Aserkar (Dy Chief Engineer - PI)	work in progress.

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
7	T.50/2016 - Supply of well water and transport of portable water by tanker lorries in the jurisdiction of GWND, GWSD for a period of one year during the year 2016-17. (Part I to IV)	1.53	Part I - 0.32 Part II - 0.28 Part III - 0.31 Part IV - 0.33	52 % below (Rs 65,29,452.96)	CE.T.50/2016(Pt.I to IV)/ 7212 dtd. 31.12.2016	M/s. Harvinder Transport	01.01.2017	31.12.2017	Shri S.D. Aserkar (Dy Chief Engineer - PI) and Shri S.S. Shastry (Dy Chief Engineer - GW)	work in progress. Contract period extended up to 28.02.2018
8	T.99/2016 - License to operate pay and park in MbPT estate Phase-I (Menson road).	N.A.	N.A.	Lumpm Sum (Rs 69,49,560.00)	CE.T.99/2016/187 dtd. 06.04.2017	M/s. Chinmay Enterprises	20.04.2017	19.02.2019	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	License is in operation.
9	T.138/2016 - License to operate pay and park in MbPT estate Phase II (Cotton Depot).	N.A.	N.A.	Lumpm Sum (Rs 21,00,000/- per month for 22 months = Rs 4,62,00,000.00)	CE.T.138/2016/188 dtd. 06.04.2017	M/s. A-One caretaker Pvt Ltd.	08.05.2017	07.03.2019	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	License is in operation.
10	Heritage conservation of Port Bhavan.	7.42	7.2	14.99 % below (Rs 6,12,14,888.82)	CE.T.90/2016/907 dtd 02.05.2017	M/s Savani Construction Co.Pvt Ltd	16.05.2017	15.11.2018	Shri P.K.Sinha (Dy Chief Engineer - CD II)	work in progress.
11	Desilting the storm water drains in jurisdiction of GWND during P.Y 2017-18 & 2018-19	1.14	1.11	1.08 % above (Rs 1,12,27,264.90)	CE.T.18A/2017/1129 dtd 8.05.2017	M/s B. Narayan & Associates	08.05.2017	31.03.2019	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	work in progress.
12	Repairs to Jackson House, Sasoon dock, Colaba, GWSD	0.56	0.54	23.40 % above (Rs 67,26,263.75)	CE.T.54/2017/1649 dtd 26.05.2017	M/s Creative Construction	27.05.2017	17.11.2017	Shri S.S. Shastry (Dy Chief Engineer - GW)	work in progress.
13	Desilting the storm water drains in the jurisdiction of GWSD during FY.2017-18 & 2018-19	0.63	0.61	4.50 % above (Rs 64,34,660.65)	CE.T.39/2017/PartII/1559 dtd 24.05.2017	M/s B. Narayan & Associates	24.05.2017	31.03.2019	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	work in progress.

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schdule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
14	Resurfacing with asphaltic materials including repairs/ replacement of drainage system of various open storage yards and wharves in Indira Dock	55.65	54.02	9.99 % below (Rs 48,62,88,286.13)	CE.T.06/2017/987 dtd 4.05.2017	M/s Kalyan Toll Infrastructure Ltd.	14.06.2017	13.06.2019	Shri S.D. Aserkar (Dy Chief Engineer - PI)	work in progress.
15	Maintenance dredging in Indira Dock basin of Mumbai Port	6.43	5.40	30.00 % below (Rs 3,78,00,000.00)	CE.T.47/2016/172 dated 24.05.2017	M/s Rock & Reef Dredging Pvt. Ltd	01.09.2017	21.12.2017	Shri B.J.Patil (Dy. Chief Engineer MOT)	work in progress.
16	Providing and fixing missing / damaged watergully and covers with FRP frame and covers in GWND area.	0.64	0.62	7.50% below (Rs 66,28,015.70)	CE.T. 82/2017/2488 dated 22.06.2017.	M/s Creative Construction.	10.07.2017	09.10.2017	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	work completed.
17	Modernisation of Existing Mumbai International Curise Terminal (MICT) at Indira Dock.	138.00	125.00	4.51% above (Rs 130,60,83,971.96)	CET10A/2017/3931 dated 08.08.2017.	M/s Belhekar and Kale Associates.	20.09.2017	19.09.2019	Shri P.K.Sinha (Dy Chief Engineer - CD II)	work in progress.
18	Restorative repairs to Beams, Columns and Slab including other miscellaneous works of Power House at Jawahar Island, GWMOT.	0.52	0.50	3.60% above (Rs 51,85,259.00)	CET116/2016/4117 dated 16.08.2017.	M/s Avtar Interiors Pvt. Ltd.	03.10.2017	02.07.2018	Shri B.J.Patil (Dy. Chief Engineer MOT)	work annulled.
19	Replacing Asbestos Cement Sheets and Roof gutters of 12A ID.	1.12	1.08	8.10 % below (Rs 99,49,775.70)	CET137/2016/4180 dated 19.08.2017.	M/s Avtar Interiors Pvt. Ltd.	19.09.2017	18.02.2018	Shri S.D. Aserkar (Dy Chief Engineer - PI)	work in progress.
20	Purchase, demolition and Removal of dismantled materials of residential building at various locations in MbPT estate. I- Bldg NO 1 to 8 Kartavya Nagar and Bldg. No 26 & 27 at Tejas Nagar, Wadala.	—	—	Rs 72,72,999.00	CET111/2016(part I) /4197 dated 21.08.2017.	M/s Taibah Steel Traders.	25.09.2017	24.07.2018	Shri S.S. Shastry (Dy Chief Engineer - GW)	work in progress.

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schdule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
21	Transport of debris, garbage, engineering materials by motor lorries in Railway Engg. Section during to years 2017-19.	0.7	0.68	9.9% below (Rs 61,43,376.60)	CET24/2017/4512 dated 01.09.2017.	M/s Pawan Construction.	01.09.2017	31.08.2019	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	work in progress.
22	License to collect charges for the use of MbPT roads.	—	—	Rs 2,52,00,000.00 per year	CET72/2017/4939 dated 18.09.2017	M/s D.R. Services	—	—	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	Pre commencement formalities are in progress.
23	Maintenance dredging in Approach Channels, Turning circles, Outside berths, Indira Dock basin, bunder areas and Anchorage of Mumbai Port for three years from the year 2017-18.	167.13	141.06	40.4% below (Rs 83,99,81,599.96	CET47/2017/473 dated 08.09.2017	M/s Dredging corporation of India Ltd.	11.09.2017	10.09.2020	Shri B.J.Patil (Dy. Chief Engineer MOT)	work in progress.
24	Sweeping of MbPT Roads for a period of TWO Years	0.76	0.74	19.50% below Rs 59,63,251.95	CET 75/2017/5358 dated 05.10.2017	M/s M.I. Enterprises	16.10.2017	04.10.2019	Shri N.G.Mirajkar (Dy Chief Engineer - RRY)	work in progress.
25	Annual petty works for various sections under jurisdiction of GWSD (Docks) during financial year 2017-19 - Part II : water supply section.	0.52	0.39	29.00% above Rs 50,78,257.86	CET 29/2017/Part II/5536 dated 10.10.2017	M/s B. Narayan & Associates	23.10.2017	31.03.2019	Shri S.D. Aserkar (Dy Chief Engineer - PI)	work in progress.
26	Annual petty works for various section under jurisdiction of GWSD (Docks) during financial year 2017-19 - Part I : Docks.	1.06	0.87	18.00% above Rs 1,03,05,830.66	CET 29/2017/Part I/5485 dated 07.10.2017	M/s B. Narayan & Associates	26.10.2017	31.03.2019	Shri S.D. Aserkar (Dy Chief Engineer - PI)	work in progress.
27	Sanitation services in MbPT residential colonies for a period of 12 months during 2017-18.	1.84	1.52	18.00% below Rs 1,24,47,110.00	CET 32/2017/5485 dated 16.10.2017	M/s Dirt Bustors India Pvt Ltd.	01.11.2017	31.10.2018	Shri S.S. Shastry (Dy Chief Engineer - GW)	work in progress.
28	House keeping work in MbPT estate for a period of ONE year.	1.08	0.82	10.20% below Rs 73,99,853.16	CET 112/2017/5744 dated 16.10.2017	M/s Creative Construction..	16.10.2017	15.10.2018	Shri S.S. Shastry (Dy Chief Engineer - GW)	work in progress.

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schdule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
29	Repairs and renovation of toilets and Bathooms in MbPT Hospital complex at Wadala.	1.88	1.83	9.99 % below Rs 1,64,76,274.35	CET 87/2017/6114 dated 31.10.2017	M/s Kishor Bauskar	—	—	Shri S.S. Shastry (Dy Chief Engineer - GW)	Pre commencement formalities are in progress.
30	Structural repairs including painting internally and externally to Dhanvantari Building at MbPT hospital complex Wadala, GWND.	0.92	0.89	22.71% above Rs 1,09,46,075.60	CET 43/2017/62884 dated 03.11.2017.	M/s New Banas Construction Company	—	—	Shri S.S. Shastry (Dy Chief Engineer - GW)	Pre commencement formalities are in progress.
31	Purchase, dismentling and removal of equipments, steel and allied scrap belonging to M/s Jaisu Shipping & company Pvt Ltd. alongwith civil strctures lying near 15 Victoria Dock.	NA	NA	Rs 1,69,40,596.00	CET 70/2017/5907 dated 25.10.2017	M/s Genesis Engineering	05.01.2018	05.03.2018	Shri S.D. Aserkar (Dy Chief Engineer - PI)	work in progress.
32	Third Party Inspection and Quality Assurance for the work costing more than five crores of civil Engineering Department.	NA	NA	Rs 49,86,700.00	CET 98/2017/6769 dated 18.11.2017.	M/s TUVSUD South Asia Pvt Ltd.	28.11.2017	27.11.2019	Shri A.S. Gharde (Dy Chief Engineer - CDI)	work in progress.
33	Providing peripheral fencing on both side of Pir Pau Main Entrance Gate, GWMOT.	0.53	0.51	5% above Rs 53,90,857.50	CET 88/2017/7204 dated 30.11.2017.	M/s Tech-Fast Rebuild Pvt. Ltd.	—	—	Shri B.J.Patil (Dy. Chief Engineer MOT)	work in progress.
34	Replacement of 450mm dia pipeline form underground tank at 6 ID to underground tank at 2 Indira Dock.	0.79	0.71	1.80% below RS. 69,98,276.60	CE.T58/2017/7360 dtd 07.12.2017	M/s Kishor Bauskar	01.01.2018	30.06.2018	Shri. S.D Aserkar (Dy. CE (P-I))	work in progress.
35	Misc repairs to concrete aprons & fenders system for Fish Jetty as New Ferry Wharf including provision of Bio-toilets	2.09	1.84	9.09% below Rs.1,67,69,749.51	CE.T.133/2017/7429 dtd 08.12.2017	M/s Enterprising Enterprise	—	—	Shri. A.S. Gharde (Dy. CE (CD-I))	work in progress.

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schdule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
36	Annual maintenance of asphaltic surfaces in MbPT docks an Esates for a period of one year further extensable by one your Part - I GWSD Part - II GWSD, Docks Part III - GWND	7.95	3.86	4.60% above Rs. 4,03,77,770.45	CE.T.143/2017/7699 dtd. 16.12.2017	M/s Bharat Construction. Co. (Docks)	16.12.2017	15.12.2019	Shri. N. G. Mirajkar (Dy. CE, RRY)	work in progress.
37	Conducting Marine Borings & Soil investigations for SCB, 15 V DK Area Jetty near Radio club Appollo Bunder around sunk Rock Light House & any other locations in Mumbai Port.	0.57	0.47	6.14% above (Rs. 49,84,250)	CE.T.73A/2017/801 dtd. 19.12.2017	M/s Fugro Geotech (India) Pvt. Ltd	—	—	Shri B.J.Patil (Dy. Chief Engineer MSRC)	Pre commencement formalities are in progress.
38	Beautification of link road and adjacent area from OGPD to Ray Road toll Naka.	2.43	2.02	4% below (Rs. 1,93,58,932.99)	CE.T.117/2017/5928 dtd. 25.10.2017	M/s. D.M. Enterprises	09.11.2017	08.03.2018	Shri. N. G. Mirajkar (Dy. CE, RRY)	work in progress.
39	Appointment of Technical, legal and financial experts from the firm of Transaction advisors for & period of Two years for carrying out legal, Technical & Financial Transactions for the proposal of International Cruise Terminal at Indira Dock, Mumbai & Domestic Cruise Terminal at Victoria Dock, Mumbai on PPP model	-	-	(Rs. 2,49,00,000.00)	CE.T.108/2017/7102 dtd. 28.11.2017	M/s CRISIL Risk & Infrastructure Solution Ltd	11.12.2017	10.12.2020	Shri. P. K. Sinha (Dy. CE, CD-II)	Work in progress.
40	Consultancy Services for obtaining clearances for proposed Ropeway Project from Sewri to Elephanta Island	-	-	Rs 55,00,000.00	CE.T.116/2017/8771 dtd. 22.01.2018	M/s Fine Enviortech Engineer	23.01.2018	21.07.2018	Shri. P. K. Sinha (Dy. CE, CD-II)	Work in progress.

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schdule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
41	Mechanical piping electrical & fire fighting works for the project of fifth oil berth at J.D. in Mumbai Harbour.	Rs. 811 cr. (Part of the project of Fifth Oil Berth)	123.79	(Rs 126,43,90,499.25)	CE.JD-5(Mech. Works)/2017/739 dt.29.11.2017	M/s. Offshore Infrastrucutres Ltd.	26.12.2017	28.03.2019	Shri P.B. Bhagwat Dy. CME	Work in progress.
42	Provision of offshore/ onshore pipelie and terminal works for fifth oil berth project mumbai, India.		215.80	8.08% above (Rs 233,25,00,142.00)	CE.JD-5(submarine pipeline)/2017/870 dt.12.01.2018	M/s. Sapura Offshore Sdn .Bhd. (formerly known as Sapurakencana TL Offshore Sdn.Bhd.)	15.02.2018	14.05.2019	Shri P.B. Bhagwat Dy. CME	—

2. GENERAL ADMINISTRATION DEPARTMENT

1	Hire of vehicles for the use of Mumbai Port Trust	3.92	3.80	18.30% below (Rs 1,03,49,364.00 X 3 yrs. = Rs.3,10,48,092.00) Rs.1,03,49,364.00 for extension	1. GAD/E&H/GM-G/6910 & 6912 dated both 25.9.2013 & GAD/E&H/GM-G/6226 and 6228 both dated 15.9.2016 (exten.) & GAD/E&H/GM-G/5615 and 5617 both dated 27.10.2017 (extn) & GAD/E&H/GM-G/6311 dated 30.11.2017 (extn.)& GAD/E&H/GM-G/703 dated 25.01.2018 (etxn.)	1. M/s.Capital Tourist Taxi Operators. (Category 'A' & 'B').	01.11.2013	31.10.2016 (Extended up to 31.01.2018 in respect of Category 'B'.	Chief Public Relations Officer (Shri V.R. Joglekar)	work in progress for Category 'B' and Work for Category 'A', 'C' & 'D' is completed.
2	Hire of vehicles for the use of Mumbai Port Trust	12.05	11.15	19.20% below (Rs 1,17,17,292.00 X 3 yrs. = Rs.3,51,51,876.00)	1. GAD/E&H/ Tender/5541 dated 24.10.2017 2. GAD/E&H/ Tender/5556 dated 24.10.2017 3. GAD/E&H/ Tender/5554 dated 24.10.2017	1. M/s.R.N. Cabs (Category 'A') 2.M/s.Khandeshwar Towing (Category 'C') 3. M/s.Ambaji Travels (Category 'D')	01.12.2017	30.11.2020	Chief Public Relations Officer (Shri V.R. Joglekar)	work in progress.

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schdule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
---------	--------------	---	-----------------------------------	---	---------------	--------	--------------------------------------	-------------------------------------	--------------------------------------	---------

3. MECHANICAL AND ELECTRICAL ENGINEERING DEPARTMENT.

1	MEED 01/2016 - Design, manufacture, testing, supply, delivery, installation & commissioning of Quick release Hooks for MbPT jetties J2 & J3 at Jawahar Dweep as its Marine Oil Terminal, Jawahar Dweep in Mumbai harbour	4.47	3.72	3.13% above (Part A: USD 4,66,613 Part B: Rs 48,00,000)	MEED/QRH-PH2/(01/2016)/6347 dated 15.02.2017	M/s. Hi- Tech Elastamers Ltd	15/02/2017	12/10/2017	Shri P B Bhagwat (Materials Manager-I)	work in progress.
2	MEED 14/2016 - Painting of Oil pipelines at OPL, Pirpau and Wadala.	2.28	2.07	30.50% below (Rs 1,44,30,476)	MEED/OPL/PP&WD/(14/2016)/6800 Dated 16/3/2017.	M/s Kansai Nerolac Paints Ltd	16/03/2017	12/12/2017	Shri P B Bhagwat (Materials Manager-I)	work completed.
3	Overhauling, Testing & Commissioning (including supply of Spares) of Electric Driven 3 nos. of Fairbank Morse India Ltd. Make V.T. pumps at Forth Oil Berth-Jawahar Dweep.	3.08	2.99	NA (Rs 2,99,79,203)	MEED/O/1-ABP/644 Dated 03/05/2017.	M/s.Flowmore Limited.	03/05/2017	02/12/2017	Shri P B Bhagwat (Materials Manager-I)	Work is in progress.
4	Tender No. MEED 01/2017 - Renewing Electrical Installations of Shed Nos.20 & 21, Indira Dock	0.59	0.57	18.25 % below (Rs 47,02,554)	MEED/HF. 138/(1/2017)/ 3115 dated 27.09.2017	M/s.Technova Infrastructure Pvt. Ltd.	28.09.2017	25.01.2018	Smt. M.P.Jaripatke, Superintending Engineer	Work completed.
5	Tender No. MEED. 06 / 2016 - Electrification work at Ferry Wharf to facilitate Ro-Ro Pax Service	0.80	0.74	12.786 % above (Rs 83,61,993)	MEED/Ro Pax/(06/2016)/3185 dated 04.10.2017	M/s. Daanish Electricals & Sales Pvt. Limited.	05.10.2017	02.04.2018	Shri V.V. Prabhu, Dy. CME	Work in progress
6	Design, Manufacture, Delivery, Installation, Testing and commissioning of a new modern VFD Drives for 11 Ton capacity electric capstans for Lock Gate at Indira Dock.	1.27	1.23	NA (Rs 1,23,41,436)	MEED/E/2-G/4191 dated 29.11.2017	M/s. Siemens Ltd	30.11.2017	09.05.2018	Shri V.V. Prabhu, Dy. CME	Work in progress.

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
7	TENDER No.MEED/T&E/221/2017: Supply, Installation & commissioning of Security Equipment at Cruise Terminal, BPX, MbPT.	4.70	4.70	37.04 % below (Rs 3,91,70,604.92)	MEED/T&E/221/2017 /1333 dated 01/01/2018	M/s. Samarth Security Systems (India) Pvt. Ltd.	01/01/2018	31/03/2018 & 30/04/2018	Shri. P. M. Ohol, Executive Engineer (T/E)	Work in progress

4. MEDICAL DEPARTMENT

1	Outsourcing of Housekeeping and Facility Management Services in Mb.P.T. Hospital for the period of two years.	3.2	2.72	14.95% below (Rs.4785696.00)	H/E/37A/ 2016-17/8933 dtd.31.01.2017	M/s.Sumeet Facilities Pvt. Ltd.	01.03.2017	28.02.2019	Dr.(Mrs.)S.N. Mokal, Sr.Dy.CMO (Admin)	Work in progress
2	Rate contract for supply of Medicines which are not in stock (NIS)/Not in procurement (NIP) for both inpatient/ out patient use with establishment of inhouse pharmacy of Mumbai Port Trust Hospital, Wadala E, Mumbai - 37 for a period of two Years.	2.0	2.0	30.33% below MRP (Rs 2.00.000.00)	H/E/MS/Rate Contract/8963 dated 30.01.2017	M/s.Wellness Forever Medicare Pvt. Ltd.	01.03.2017	28.02.2019	Dr. V.V.G. Purohit, Sr.Dy.CMO (Admin)	Work in progress
3	Transaction Advisor request for proposal and term of reference for appointment of Transaction Advisor for carrying out the Financial feasibility and Bid process management for Development and operation of superspeciality Hospital through Public Private Partnership.	NA	NA	Lump Sum (Rs 61,00,000.00)	CMO/58/9985 dtd. 16.03.2017	M/s.ERNEST & YOUNGLLP (E & Y)	24.03.2017	23.03.2019	Dr.R.H. Agrawal , Sr.Dy.CMO (Radio)	Work in progress

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schdule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
4	Tender No. CMO-61/2017 - Empanelment of Private Hospitals / Diagnostic Centres for the rate contract to provide Secondary care treatment and Super Speciality Treatment to Mumbai Port Trust beneficiaries for a period of two years.	15	N. A.	N. A.	No. H/CMO-61/Empanelment/7336 dated 16.10.2017	1. M/s Bhakti Vedanta Hospital. 2. Centre for Digestive & Kidney Diseases (India) Pvt. Ltd. 3. Diabetic Association of India. 4. Fortis Hospital Ltd., Mulund. 5. Fortis Hospital Ltd., Kalyan. 6. Hiranandani Healthcare Pvt. Ltd. 7. Jaslok Hospital Pvt. Ltd. 8. Kohinoor Hospital Pvt. Ltd. 9. Surya Children Medicare Pvt. Ltd. 10. Chitra Scan & Imaging Center Pvt. Ltd. 11. Dr. Jankharias Imaging Centre. 12. M/s. N. Mohanlal & Co. Pvt. Ltd.	16-10-2017 16-10-2017 16-10-2017 16-10-2017 16-10-2017 16-10-2017 16-10-2017 16-10-2017 16-10-2017 16-10-2017 16-10-2017 16-10-2017	15-10-2019 15-10-2019 15-10-2019 15-10-2019 15-10-2019 15-10-2019 15-10-2019 15-10-2019 15-10-2019 15-10-2019 15-10-2019 15-10-2019	Chief Medical Officer, MbPT Hospital, Wadala (East), Mumbai - 400 037.	Work in progress

Sr. No.	Name of Work	Sanctioed Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schdule Date of commencement of work	Schedule Date of Completion of work	Name and Adress of Engineer Incharge	Remarks
---------	--------------	---	-----------------------------------	---	---------------	--------	--------------------------------------	-------------------------------------	--------------------------------------	---------

5. TRAFFIC DEPARTMENT

1	Removal of garbage from Docks and Outlying areas under the jurisdiction of T.M. including muck and mud from Dry Docks to MCGM's Dumping ground at Mulund.	2.68	2.299	0.22 % below (Rs 2,39,37,500.00)	TM/HS/3-5/2889 dated 31.01.2015.	M.I. Enterprises	14.02.2015	13.02.2017	Shri K. Uthayakumar (Sr. Dy. Traffic Manager - Resources)	Work in Progress. Contract extended for 1 year w.e.f 14.02.17 to 13.02.18 vide letter No. TM/HS/3-5/2663 dated 13.02.2017 amounting to Rs 1.14 cr.
---	---	------	-------	----------------------------------	----------------------------------	------------------	------------	------------	---	--

6. MARINE DEPARTMENT

1	Repairs & Maintenance of Navigational Buoys for 5 years	7.35	6.40	At par (Rs 6,40,00,000.00)	DC/C-Buoys Tender - 01(2016)/4588 dtd.24.10.2016	M/s Bluefin Marine Palghar	22.12.2016	21.12.2021	Harbour Master MbPT	Work in Progress.
2	T.No. MEED.01/2014 - Providing Tier -I oil spill response facilities and services for 5 years in Mumbai / JNPT harbour	38.25	33.061	15.76% below (Rs 27,84,86,040.00)	MEED/HF.138(OSR-Tier 1)(01/2014) /3765 dated 10.09.2014	M/s. Sdhav Shipping Ltd. 618, Laxmi Plaza New Link Road, Andheri (W), Mumbai - 400 053	23.02.2015	22.02.2020	Harbour Master/ Director PCC	Work in Progress.