

MUMBAI PORT TRUST

CONTRACTS UNDER INTEGRITY PACT

AS ON 01.01.2020

1. CIVIL ENGINEERING DEPARTMENT

Sr. No.	Name of Work	Sanctioned cost (Rs in crores)	Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
1	T.96/2016 - Modified request for proposal (RFP) for appointment of consultant for planning, design and programme management support for Master Planning and Infrastructure Design of Mumbai Port Trust Complex of MbPT.	9.91		NA	Lump Sum (Rs 8,99,00,000.00)	CE.T.96/2016/6424 dtd. 30.11.2016	M/s.HCP Designer Planning & Management Pvt. Ltd.	09.01.2017	08.07.2020	Shri S.D. Aserkar (Dy Chief Engineer - PI)	The contractor has been asked to restart the work vide TR No.270 of 2019. The work is in progress.
2	T.99/2016 - License to operate pay and park in MbPT estate Phase-I (Menson road).	N.A.		N.A.	Lump Sum (Rs 69,49,560.00)	CE.T.99/2016/187 dtd. 06.04.2017	M/s. Chinmay Enterprises	20.04.2017	19.02.2019	Shri S.S. Shastry (Dy Chief Engineer - GW)	License period extended up to 19.01.2020.
3	T.90/2016 - Heritage conservation of Port Bhavan.	7.42		7.2	14.99 % below (Rs 6,12,14,888.82)	CE.T.90/2016/907 dtd 02.05.2017	M/s Savani Construction Co.Pvt Ltd	16.05.2017	15.11.2018	Shri S.S. Shastry (Dy Chief Engineer - GW)	Work completed.
4	Resurfacing with asphaltic materials including repairs/ replacement of drainages system of various open storage yards and wharves in Indira Dock	55.65		54.02	9.99 % below (Rs 48,62,88,286.13)	CE.T.06/2017/987 dtd 4.05.2017	M/s Kalyan Toll Infrastructure Ltd.	14.06.2017	13.06.2019	Shri N.G.Mirajkar (Dy Chief Engineer - PD)	work in progress.
5	Modernisation of Existing Mumbai International Cruise Terminal (MICT) at Indira Dock.	138.00		125.00	4.51% above (Rs 130,60,83,971.96)	CET10A/2017/3931 dated 08.08.2017.	M/s Belhekar and Kale Associates.	12.09.2017	11.09.2019	Shri A.P.B.Mattoo (Dy Chief Engineer - CD II)	work in progress.
6	License to collect charges for the use of MbPT roads.	NA		NA	Rs 2,52,00,000.00 per year	CET72/2017/4939 dated 18.09.2017	M/s D.R. Services	10.11.2017	09.11.2020	Shri S.S. Shastry (Dy Chief Engineer - GW)	License is in operation.
7	Sweeping of MbPT Roads for a period of TWO Years	0.76		0.74	19.50% below Rs 59,63,251.95	CET 75/2017/5358 dated 05.10.2017	M/s M.I. Enterprises	16.10.2017	04.10.2019	Shri S.S. Shastry (Dy Chief Engineer - GW)	Work completed.
8	Structural repairs including painting internally and externally to Dhanvantari Building at MbPT hospital complex Wadala, GWND.	0.92		0.89	22.71% above Rs 1,09,46,075.60	CET 43/2017/62884 dated 03.11.2017.	M/s New Banas Construction Company	17.11.2017	16.11.2018	Shri A.s. Gharde (Dy Chief Engineer - GWND)	work in progress.

Sr. No.	Name of Work	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
9	Third Party Inspection and Quality Assurance for the work costing more than five crores of civil Engineering Department.	NA	NA	Rs 49,86,700.00	CET 98/2017/6769 dated 18.11.2017.	M/s TUVSUD South Asia Pvt Ltd.	28.11.2017	27.11.2019	Shri A.S. Gharde (Dy Chief Engineer - CDI)	work in progress. Extended for 3 months i.e. 27.02.2020
10	Annual maintenance of asphaltic surfaces in MbPT docks an Estates for a period of one year further extendable by one your Part - I GWSD Part - II GWSD, Docks Part III - GWND	7.95	3.86	4.60% above Rs. 4,03,77,770.45	CE.T.143/2017/7699 dtd. 16.12.2017	M/s Bharat Construction. Co. (Docks)	16.12.2018	15.12.2019	Shri S.S. Shastry (Dy Chief Engineer - GW)	contract extended by 1 year. work in progress.
11	Appointment of Technical, legal and financial experts from the firm of Transaction advisors for & period of Two years for carrying out legal, Technical & Financial Transactions for the proposal of International Cruise Terminal at Indira Dock, Mumbai & Domestic Cruise Terminal at Victoria Dock, Mumbai on PPP model	NA	NA	(Rs. 2,49,00,000.00)	CE.T.108/2017/7102 dtd. 28.11.2017	M/s CRISIL Risk & Infrastructure Solution Ltd	11.12.2017	10.12.2020	Shri A.P.B.Mattoo (Dy. CE - CD-II)	Work in progress.
12	Consultancy Services for obtaining clearances for proposed Ropeway Project from Sewri to Elephanta Island	NA	NA	Rs 55,00,000.00	CE.T.116/2017/8771 dtd. 22.01.2018	M/s Fine Enviortech Engineer	23.01.2018	21.07.2018	Shri. P. K. Sinha (Dy. CE, CD-II)	Work in progress. MCZMA has recommended subject project to MoEF from CRZ point of view.
13	Mechanical piping electrical & fire fighting works for the project of fifth oil berth at J.D. in Mumbai Harbour.		123.79	(Rs 126,43,90,499.25)	CE.JD-5(Mech. Works)/2017/739 dt.29.11.2017	M/s. Offshore Infrastructures Ltd.	26.12.2017	28.03.2019	Shri P.B. Bhagwat Dy. CME	Work in progress.
14	Provision of offshore/ onshore pipeline and terminal works for fifth oil berth project Mumbai, India.	Rs. 811 cr. (Part of the project of Fifth Oil Berth)	215.80	8.08% above (Rs 233,25,00,142.00)	CE.JD-5(submarine pipeline)/2017/870 dt.12.01.2018	M/s. Sapura Offshore Sdn .Bhd. (formerly known as Sapurakencana TL Offshore Sdn.Bhd.)	15.02.2018	14.05.2019	Shri P.B. Bhagwat Dy. CME	Work in progress.
15	Traffic Evacuation plan for proposed Domestic Cruise, Marina & Ro-Ro Pax Terminal at Princess Dock (Phase - I).	9.98	7.41	11.08 % below Rs. 6,58,98,371.09	CE.T.175/2017/10627 Dtd. 16.03.2018	M/s. Bharat Construction Co. (Bombay)	21.05.2018 - 20.07.2018	07.08.2019	Shri N.G. Mirajkar (DY. CE PD)	Work in progress.
16	Request for Proposal (RFP) for Appointment of Consultant for preparation of Detail Project Report for Marina at MbPT, Mumbai.	2.71	N/A	Rs. 2,08,31,425.00	CE.T.96/2017/10631 Dtd. 16.03.2018	M/s. Acquantechno S.r.l. In consortium with M/s. Darashaw & Co. Pvt. Ltd.	16.04.2018	15.10.2019	Shri N.G. Mirajkar (DY. CE PD)	Work in progress.

Sr. No.	Name of Work	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
17	Petty civil engineering works under the jurisdiction of GWSD for a period of ONE year further extendable by ONE year PART-I : Sassoon dock section & Ballard estate section, GWSD.	0.82	0.68	20.61% below Rs. 53,59,667.37	CE.T.31/2017/(PART-I)/10761 Dtd. 21.03.2018	M/s. Creative Constructions, F-10/3, BMC Colony, deonar, Govandi, Mumbai 400 043.	03.04.2018 03.04.2019	02.04.2019 02.04.2020	Shri. S.S.Shastrri (Dy. CE, GW)	Contract extended by one year. Work in progress
18	Petty civil engineering works under the jurisdiction of GWSD for a period of ONE year further extendable by ONE year PART-II: Bunder Section and Road Section , GWSD.	0.92	0.75	24.80% below Rs. 56,76,965.43	CE.T.31/2017/(PARTII)/10763 Dtd. 21.03.2018	M/s. A.K. Associates, Second Floor, Plot No.209 Sector 1, Ghansoli (West), Mumbai 400 701	09.04.2018 09.04.2019	08.04.2019 08.04.2020	Shri. S.S.Shastrri (Dy. CE, GW)	Contract extended by one year. Work in progress.
19	Providing RCC Compound wall around MbPT plots at various locations in MbPT Estate, for a period of one years & extendable by one year.	1.08	0.87	4.00 % above Rs.90,53,725.20	CE.T-45/2018/1196 dated 10.05.2018	M/s New Banas Construction co.	25.05.2018	09.05.2020	Shri S.S. Shastry (Dy Chief Engineer - GW)	work in progress.
20	Provision of barbed wire fencing with RCC posts to the vacant plots in MbPT estate as and when wherever required for period of one year & further extendable by one year.	1.08	0.89	17.31% below Rs.73,80,843.25	CE.T-44/2018/1197 dated 10.05.2018	M/s. Balaji Constructions.	25.05.2018	09.05.2020	Shri S.S. Shastry (Dy Chief Engineer - GW)	work in progress.
21	E. 27/2017 (P-I) - Annual Petty works under the jurisdiction of General Works, Northern Division including BDLB housing colonies for period of one year and further extendable by one year.	2.13	1.76	24.8% below 1,32,33,953.07	Rs. CE.T.27/2017(Pt-I)/2207 dated 14.06.2018	M/s A.K. Associates	02.07.2018	01.07.2019	Shri. A.S. Gharde (Dy. CE, GW)	work in progress. Contract extended for another one year. i. e. upto 01.07.2020.
22	E.11A/2017 - Providing Security Guards/ Attendants for protection of Mumbai Port Trust's Plots/Roads/Footpaths/Yards/Structures in MbPT Estate for a period of one year.	2.72	2.64	35.95% below 1,68,93,828/-	Rs. CE.T.11A/2017/2264 dated 18.06.2018	M/s Singh Intelligence Security Pvt.Ltd.	30.06.2018	29.06.2019	Shri S.S. Shastry (Dy Chief Engineer - GW)	Contract extended for another one year i.e. 29.06.2020 Work in progress.
23	T.105/2017 - Solid Waste Management of Sassoon Dock, Colaba	1.17 per annum	N.A.	Rs. 2,88,00,000.00 for 3 years	CE.T.105/2017/2702 Dtd. 04.07.2018	M/s. Pratibha Sea Foods	24.07.2018	23.07.2021	Shri S.S.Shastry (Dy.CE - GW)	work in progress.

Sr. No.	Name of Work	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
24	T.27/2017 (PART-II) - Annual petty works under the jurisdiction of General Works Northern Division including BDLB colonies for period of one year and further extendable by one year PART-II : Cotton Depot Sec., Grain Depot Sec., Bunders Sec., Water Supply Sec., and Roads Sec., GWND	1.47	1.21	15.80 below Rs. 1.01,97,527.93	CE.T.27/2017/2813 Dtd. 09.07.2018	M/s. B. Narayan & Associates	20.07.2018	19.07.2019	Shri. A.S. Gharde, (Dy. CE CD-I)	Work in progress. Contract extended for another one year i.e. 19.07.2020.
25	T.179/2017 - Minors repairs to Navy Club (Dweep Bhavan) Building at Jawahar Dweep, GWMOT.	1.11	0.91	16.66 % below Rs. 76,23,187.31	CE.T.179/2017/3143 Dtd. 20.07.2018	M/s. New Banas Construction Co.	01.10.2018	28.02.2019	Shri. P.K. Sinha, (Dy. CE - MOT)	work in progress..
26	T.01/2018 - Bi-annual contract for cleaning /maintenance of toilet blocks situated inside docks/extended docks in MbPT	3.41	2.80	26.00% below Rs. 2,07,43,689.00	CE.T.01/2018/3308 Dtd. 26.07.2018	M/s. D.M. Enterprises	10.09.2018	09.09.2020	Shri . N.G.Mirajkar (Dy. CE - PD)	work in progress.
27	T.03/2018 - Supply of motor lorries and labourers for reception of the refuse/garbage directly from vessels at berth including loading and transportation of refuse, rubbish, mud, silt, garbage and non-metallic sweeping from vessel all areas falling under the jurisdiction of Traffic Manager and unloading the same at Municipal Corporation of Greater Mumbai's (MCGM) dumping ground at Mulund for the period of TWO YEARS.	4.26	2.87	14.90% below Rs. 2,44,55,612.50	CE.T.03/2018/3611 Dtd. 07.08.2018	M/s. M.I. Enterprises	14.08.2018	13.08.2020	Shri . N.G.Mirajkar (Dy. CE - PD)	work in progress.
28	T.178A/2017 - Malaria preventive measures in Mumbai Port Trust residential colonies and offices for a period of one year and further extendable by one year	0.67	0.51	10.11% below Rs. 45,69,739.67	CE.T.178A/2017/ 4195 Dtd. 30.08.2018	M/s. H.K. Transport	03.10.2018	02.10.2019	Shri. A.S. Gharde, Dy. Chief Engineer, CD-I	work in progress. Contract extended for another one year.

Sr. No.	Name of Work	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
29	T.47A/2017 - Maintenance dredging in Approach Channels, Turning Circles, Outside Berths, Indira Dock Basin, Bunder Areas and Anchorages of Mumbai Port for the left over dredging of the year 2017-18 and two years i.e. 2018-19 and 2019-20.	167.13	118	22.14% below Rs. 91,86,70,000.00	CE.T.47A/2017/452 Dtd. 06.08.2018	M/s. Van Oord India Pvt. Ltd.	01.09.2018	31.08.2020	Shri. P.K. Sinha, Dy. Chief Engineer, MOT-MSRC	work in progress.
30	T.50A/2017 (Part-I,IV,V) - Supply of well water and transport of potable water by tanker lorries in the jurisdiction of General Works Southern & Northern Divisions for a period of 24 months PART-I: Residential colonies & Hospital in GWND PART IV: Residential colonies in GWSD area (Utkarsh Nagar, Sandesh Quarters, Ekta Nagar & Worli Quarters PART- V: Residential colonies in GWSD area (Sassoon Dock, Evelyn House, Fosbery House, Colaba Officers' Quarters)	2.02	1.96	Part I = 23.45% below, Part IV =22.55 % below, Part V = 19 % below. (Rs. 1,51,81,506.90)	CE.T.50A/2017/4245 Dtd. 31.08.2018	M/s. Usha Transport Services	01.09.2018	31.08.2020	Shri S.S. Shastri, Dy. Chief Engineer, GW	work in progress.
31	T.50A/2017 (Part-II,III) - Supply of well water and transport of potable water by tanker lorries in the jurisdiction of General Works Southern & Northern Divisions for a period of 24 months PART-II: Operational areas, extended docks and offices etc. in GWND area, PART-III: Docks, Operational areas & offices in GWSD area	1.43	1.39	Part II = 23.45% below, Part III=24.10 % below, (Rs. 1,06,10,495.35)	CE.T.50A/2017/4246 Dtd. 31.08.2018	M/s. Harvinder Transport	01.09.2018	31.08.2020	Shri S.S. Shastri, Dy. Chief Engineer, GW	work in progress.
32	T-79/2018 - Repairs to uncleared Warehouse in Indira Dock Mumbai Port	4.32	3.54	Rs. 3,03,96,374.33 14.04% below	CE.T.79/2018/ 6022 Dtd. 02.11.2018	M/s. B. Narayan & Associates	26.11.2018	25.11.2019	Shri N.G. Mirajkar Dy.Chief Engineer, PD	Work in progress.
33	T.101/2018 - Development of Tourism project at Kanhoji Angre Island, Mumbai Port on Engineering, Procurement and Construction(EPC) contract basis	11.20	5.03	Rs. 7,68,32,760/- (LS)	CE.T-101/2018/7478 Dated 29.12.2018	M/s.Piyush Enterprises.	21.01.2019	20.07.2019	Shri P.K. Sinha Dy.Chief Engineer, GWMOT/MSRC	Work in progress.
34	T.94/2018 - Housekeeping work in MbPT Estate in the jurisdiction of GWSD.	2.06	1.71	Rs. 1,32,57,637.14 22.36% Below	CE.T-94/2018/7575 dated 03.01.2019	M/s. JRP Services.	15.01.2019	14.01.2021	Shri S.S.Shsttri, Dy.CE, GWSD	Work in progress.

Sr. No.	Name of Work	Sanctioned cost (Rs in crores)	Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
35	T.95/2018 Request for Appointment of Landscape Designer for the Development of Central Park and Reclamation Garden at Haji Bunder.	-	N.A.	N.A.	Rs. 5,40,00,000/-	CE.T-95/2018/7522 dated 01.01.2019	M/s. AECOM India Pvt.Ltd.	01.01.2019	01.11.2021	Shri A.S.Gharde, Dy.CE, CD-I	Consultancy work in progress.
36	T.71A/2018 - Reconstruction of Quay Wall at Hay Bunder, MbPT, Mumbai using available concrete blocks.	-	1.89	1.89	Rs. 2,00,00,502.51 6.03% above	CE.T-71A/2018/1278 dated 13.02.1019	M/s. B. Narayan & Associates	06.03.2019	08.12.2019	Shri Keshav Sunder, Dy. CE, Project	Work completed.
37	T.120/2018 - Repairing and constructing the compound wall around New Colony,Nadkarni Park, Wadala and construction of access road to MCGM School in New Colony, Nadkarni Park, Wadala.	2.32	1.91	1.91	Rs. 1,47,80,849.29 22.50% below	CE.T.120/2018/ 9651 dated 11.03.1019	M/s. R.S. Construction	01.04.2019	22.09.2019	Shr. A.S. Gharde, Dy. CE,G.W.N.D.	Work in progress.
38	T.103A/2018 -Operation and Maintenance of Domestic Cruise Terminal (DCT) at 15 Victoria Dock	NA	NA	NA	(a) Annual fixed fee. (b) Annual premium fee : 54,00,000/- over and above annual fixed fee with an escalation of 4%.	CE.T 103A/2018/10076 dated 26.03.2019	M/s. Shree Sukhsagar Hospitality Services	05.11.2019	04.11.2029	Shri N.G. Mirajkar, Dy.CE, PD	Work in progress
39	T.108/2018 - Repairing and painting of structural steel walkways at Fourth Oil Berth (FOB), Jawahar Dweep, MOT	3.77	3.02	3.02	Rs.3,15,33,407.95 5.50% above	CE.T.108/2018/9614 dated 11.03.2019	M/s. S & P TFR (JV) Construction Co.	02.04.2019	01.04.2020	Shri. P. K. Sinha, Dy.CE,MOT/MSRC	Work in progress
40	T.29/2019 (Part-A) - Desilting the storm water drains in the jurisdiction of GWND and GWSD for a period of one year (Part I - Roads ND Part ii - Residential colonies,ND; Part III - Golden Yard, Incinerator Yard, & Wadala Container Complex; Part IV - MOD, NSW, Haji Bunder, Hay Bunder; Part V - Ex-BDLB Colony Cotton Green; Part VI - Ex-BDLB Colony Govandi)	1.13	0.94	0.94	Rs. 59,69,407.26 36.30% below	CE.T.29/2019(part-A)/1458 dated 22.05.2019	M/s. Creative Constructions	22.05.2019	21.05.2020	Shr. S.S. Shastri, Dy. Chief Engineer, GWSD	Work in progress
41	T.121/2018 - Operation and Management of Pay & Park in MbPT Estate (Phase II)	N.A.	N.A.	N.A.	Rs. 15,30,000/- Per month	CE. T-121/2018/ 1001 dated 6.5.2019	M/s A-One Caretaker Pvt. Ltd.	08.05.2019	07.03.2020	Shr. S.S. Shastri, Dy. Chief Engineer, GWSD	Work in progress

Sr. No.	Name of Work	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
42	T.132/2018 - Retrofitting, Operation and Maintenance of Ro-Ro Pax Passenger Terminal Cum Restaurant at Prince's Dock (Mumbai Port) Letter Of Award (LOA)	N.A.	N.A.	Rs. 59,69,407.26 36.30% below	CE.T.132/2018/1805 dated 04.06.2019	M/s.Shree Sukhsagar Hospitality Services	-	-	Shri. A.S. Gharde, Dy. Chief Engineer, (CD-I)	Precommencement formalities in progress. Agreement executed on 04.09.2019
43	T.04/2019 - Operation and Management of Pay & Park in Parking space near 15 VD of Eastern Waterfront development Projects	N.A.	N.A.	Rs. 4,55,126/- Per month	CE. T-04/2019/ 2016 dated 13.06.2019	M/s Royal Industrial Services	12.09.2019	11.08.2020	Shri. N.G. Mirajkar, Dy. Chief Engineer, (PD)	Work in progress
44	T.77/2018 - Repairs to building Nos. 1,2,3 & 4 and other allied works at Sagargeet Colony, Worli, GWSD	2.45	2.31	Rs. 1,98,92,749.98 14.01% below	CE.T.77/2018/2017 dated 13.06.2019	M/s.Padmalya Construction	03.07.2019	02.07.2020	Shri. S.S. Shastri, Dy. Chief Engineer, (GWSD)	Work in progress.
45	T.15/2019 - Restorative repairs to jetty No.J1 to J3 and berthing Caissins/Gravity fenders at Jetty No.J1 & J3 at Jawahar Dweep, GWMOT	8.87	7.33	Rs.6,15,83,176.20 16.00% below	CE.T.15/2019/2257 dated 21.06.2019	M/s. S&P - TFR	01.10.2019	30.09.2020	Shri. A.B.P. Mattoo, Dy. Chief Engineer, (GWMOT)	Work in progress.
46	T.14/2019 - Repairs to the Landing Jetty, Security structure, connecting bridge including repairing and replacement of wooden fenders etc. at Jawahar Dweep, GWMOT	3.21	2.64	Rs. 2,37,25,005.00 10.26% below	CE.T.14/2019/2258 dated 21.06.2019	M/s. Enterprising Enterprise	01.10.2019	30.03.2020	Shri. A.B.P. Mattoo, Dy. Chief Engineer, (GWMOT)	Work in progress.
47	T. 82A/2018 - Repairing the roof of shed with pre-coated Aluminium/G.I. sheet in 12B, Indra Dock	0.64	0.55	Rs. 47,67,213.29 14.01% below	CE.T.82A/2018/ 2441 DATED 29.06.2019	M/s. Padmalaya Construction	-	-	Shr. N.G. Mirajkar, Dy. Chief Engineer, (PD)	Work is still to commence
48	T.09/2019 - Essential civil repairs to building Nos. 1 to 6, 11,14,15, 17 to 21, 23, 24 & 27 (17 buildings) at New Colony, Nadkarni Park, Wadala	12.04	10.2	Rs.11,21,21,063.26 Above 9.90%	CE.T.09/2019/2402 dated 28.06.2019	M/s. Structural Specialties Projects India Pvt. Ltd.	18.07.2019	17.07.2021	Shr. A.S. Gharde, Dy. Chief Engineer, (CD-I)	Work in progress
49	T.31/2019 - Renovation of Estate Division office at 3rd and 5th floor, Vijay Deep Building	2.76	2.19	Rs. 1,84,45,465.44 15.66% below	CE.T.31/2019/2840 dated 16.07.2019	M/s.Elite Enterprise	05.08.2019	04.06.2020	Shri. S.S. Shastri, Dy. Chief Engineer, (GWSD)	Work just commenced (Period 12 months)

Sr. No.	Name of Work	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
50	T.42/2019 -Maintenance of Railway tracks in Mumbai Port Trust jurisdiction during the one year 2019-20 PART-I : from Raoli Junction, Wadala upto Gadi Adda, Sewree PART-II : from Gadi Adda, Sewree to Green Gate, Indira Dock	2.01	1.66	Rs. 1,11,14,927.13 32.99 % below	CE.T. 42/2019/3486 dated 16.07.2019	M/s Pawan Construction Co.	21.08.2019	20.08.2020	Shri. N.G Mirajkar, Dy. Chief Engineer, (PD)	Precommencement formalities in progress
51	E.100A/2018 - Operation and Management of Pay and Park in MbPT Estate (Phase-III)	N.A.	N.A.	Rs.13,15,000/= per month	CE.T.100A/2018/3966 Dated 30.08.2019	M/s. Chinmay Enterprises	-	-	Shri. S.S. Shastri, Dy. Chief Engineer, (GWSD)	Work order just placed. Required formalities to be completed by the contractor.
52	T.30A/2019 - Converting the existing toilets with Bio-toilets at Fish Jetty, Ferry Wharf.	0.73	0.61	Rs. 75,05,401.32 24.05% above	CE.T.30A/2019/4083dated 03.09.2019	M/s Elefo Biotech Pvt. Ltd.	25.09.2019	24.02.2020	Shri. A.S. Gharde, Dy. Chief Engineer, (CD-I)	Work in progress
53	T.40/2019 - Miscellaneous repairs to Container Terminal Building in Indira Dock to Facilitate shifting of Pollution Control Cell, PFSO & MSRC Section including repairs to adjoining workshop on East side of Building.	0.91	0.75	Rs. 58,68,585.30 21.99 % below	CE.T. 40/2019/ 5073 dated 16.10.2019	M/s Pawan Construction Co.	16.10.2019	06.04.2020	Shri. N.G Mirajkar, Dy. Chief Engineer, (PD)	Work in progress
54	E.57/2019 - Repairs to damaged portion of Mahul Road from Veg. Oil Junction to Mahul Toll Naka (Phase-II)	1.67	1.38	Rs.1,14,23,272.57 17.00% below	CE.T.57/2019/ 5238 dated 24.10.2019	M/s. D.M. Enterprises	-	-	Shri. A. S. Gharde, Dy. Chief Engineer, (CD-I)	Site not yet released. Awaiting traffic permission
55	E.32/2019 - Repairs to damaged Arches at East mole, BPS, Indira Dock	0.70	0.58	Rs. 53,78,069.57 6.36 below	CE.T.32/2019/5356 dated 30.10.2019	M/s. Bharat Construction Co. (Bombay)	16.12.2019	15.04.2020	Shri. N.G Mirajkar, Dy. Chief Engineer, (PD)	Work yet to be commenced
56	Tender No. E- 63/2019 - Provision of missing/damaged fenders at various places at BPX inside Dock basin and at Harbour wall, Indira Dock, MbPT.	2.51	2.28	Rs. 2,11,44,375.75 below (-) 7.11	CE.T-63/2019/5606 dated 13.12.2019	M/s.Brahans Polymer Pvt. Ltd.	-	-	Shri N.G. Mirajkar, Dy. Chief Engineer, PD	Precommencement formalities in progress
57	Tender No. E- 84/2019 Sweeping of MbPT Roads for a period of Two years.	1.32	0.54 (for First Year) 0.54 (for Second Year) 1.09 (For Two Years)	Rs. 74,13,010.82 below (-)31.50	CE.T-84/2019/6612 dated 18.12.2019	M/s. Reddy Construction	19.12.2019	18.12.2021	Shri S.S. Shastry, Dy. Chief Engineer, (GWSD)	Precommencement formalities in progress

Sr. No.	Name of Work	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
---------	--------------	--	-----------------------------------	---	---------------	--------	---------------------------------------	-------------------------------------	---------------------------------------	---------

2. GENERAL ADMINISTRATION DEPARTMENT

1	Hire of vehicles for the use of Mumbai Port Trust	12.05	11.15	19.20% below (Rs 1,17,17,292.00 X 3 yrs. = Rs.3,51,51,876.00)	1. GAD/E&H/ Tender/5541 dated 24.10.2017 2. GAD/E&H/ Tender/5556 dated 24.10.2017 3. GAD/E&H/ Tender/5554 dated 24.10.2017	1. M/s.R.N. Cabs (Category 'A') 2.M/s.Khandeshwar Towing (Category 'C') 3. M/s.Ambaji Travels (Category 'D')	01.12.2017	30.11.2020	Chief Public Relations Officer (Shri V.R. Joglekar)	Work in progress.
2	Hire of vehicles for the use of Mumbai Port Trust	7.00	6.80	21.52% below (Rs 1,77,88,800.00 X 3 yrs. = Rs.5,33,66,400.00)	1. GAD/E&H/ Tender/317 dated 16.1.2018 2. GAD/E&H/ Tender/319 dated 16.1.2018	1. M/s.Capital Tourist Taxi Operators. (Category 'B-1') 2. M/s.Aditi Travels (Category 'B-2')	01.03.2018	28.02.2021	Chief Public Relations Officer (Shri V.R. Joglekar)	Work in progress.
3	Operation and Management of Evelyn House, Apollo Bunder, Colaba, Mumbai.	NA	NA	Rs. 4,77,00,000.00 for five years	CE.T.148A/2017/10983 Dtd. 28.03.2018	M/s. Royal Sojourn Pvt. Ltd.	16.04.2018	15.04.2023	Shri P.N.Bahekar Sr. Dy. Manager (Welfare)	Work in progress.
4	Tender No. JD/I/2017/1 - Appointing contractor to manage and run departmental Canteen at Jawahar Dweep	4.04	4.04	6% above (Rs 4,29,00,000)	GAD-WD/D/PR/4350 dated 17/03/2018	M/s Saanvi Star Hospitality Pvt. Ltd	13.04.2018	12.4.2021	Shri P.N.Bahekar Sr. Dy. Manager (Welfare)	Work in progress
5	Tender for transportation of CISF personnel by vehicles	1.33	1.23 (Aggregate)	11.15% above (Rs.57,800 X 3 yrs. = Rs.20,80,800.00)	1. GAD/E&H/Tender/ 5744 dated 1.10.2019	M/s.Capital Tourist Taxi Operators. (Category 'A')	01.10.2019	30.09.2022	Chief Public Relations Officer (Shri V.R. Joglekar)	Work in progress.
6	Tender for transportation of CISF personnel by vehicles	1.33	1.04	15.45% above (Rs.3,34,800 X 3 yrs. = Rs1,20,52,800.00)	1. GAD/E&H/Tender/ 6285 dated 29.10.2019	M/s.Khandeshwar Towing (Category 'B')	01.11.2019	31.10.2022	Chief Public Relations Officer (Shri V.R. Joglekar)	Work in progress.

Sr. No.	Name of Work	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
---------	--------------	--	-----------------------------------	---	---------------	--------	---------------------------------------	-------------------------------------	---------------------------------------	---------

3. MECHANICAL AND ELECTRICAL ENGINEERING DEPARTMENT.

1	Tender No. MEED.27/2017 Online leakage sealing on the pipe lines of various sizes in OPL sections.	0.65	0.63	22.39% below. (₹ 49,00,295/-)	MEED/HF/138 (27/2017)/874 dated 28 FEB 2018 (LOI)	M/s. Siddharth Enterprises.	28.02.2018	27.02.2019	Shri. P.B. Bhagwat. MM-I	Work in progress
2	Tender No. MEED. 36/2017 Design, Supply, installation, Testing and Commissioning including associated piping of FOAM System of Fourth Oil Berth at MOT JD.	1.28	1.22	1.99% above Rs 1,24,50,792	MEED/O/1-ABP/ (36/2017)/ 3443 dated 16.07.2018.	M/s. Sterling and Wilson Pvt. Ltd. 9th & 10th Floor, Universal Majestic Building, P.L. Lokhande Marg, Chembur(W), Mumbai - 400 043.	17.07.2018	12.02.2019	Shri P.B. Bhagwat, Materials Manager	Work in progress
3	Work Order No. MEED/E/2-G(PTC)/3677 dt. 31.07.2018: Appointment of PTC India Limited for "Technical Advisory Services, Operation & Maintenance of Electrical HT & LT network till metering point, System & Consumer Energy Metering & billing support to MbPT for a period of Three years.	8.22	8.22	NA (Rs. 8,22,00,000)	MEED/E/2-G(PTC)/3677 dt. 31.07.2018	M/s. PTC India Limited, 2nd Floor, NBCC Tower, 15 Bhikaji Cama Place, New Delhi, - 110 066.	01.08.2018	31.07.2021	Smt. A R Hazarnis Materials Manager - II	Work in progress
4	Tender No. MEED. 13/2018. Supply, Delivery, Installation, Testing and Commissioning of Flameproof Actuators on existing valves with Flameproof Panel at Pir Pau Manifold.	0.79	0.67	1.26 % below (66,13,000.00)	MEED/O/1-ABP/(13/2018)/ 5682 dated 04.12.2018.	M/s. Hi-Tech Engineers, 112, Bhaveshwar Arcade, Above Saraswat Bank, L.B.S. Marg, Ghatkopar (W), Mumbai 400 066.	05.12.2018	02.06.2019	Shri P.B. Bhagwat, Materials Manager - I	work in progress.
5	Tender No. MEED.14.2018 Triennial Repairs & Maintenance Contract for MbPT Residential Colonies - SAGARGEET at Worli, ex-BDLB residential colony at Cotton Green and Govandi	1.63	1.34	(-16.71%) below (Rs.1,34,40,000/- excl. GST	DAL No. MEED/E/2-G/(14/2018)/602 dt. 1.2.2019	M/s. Radha Electricals, 3/Jai Somnath Society, Near Bharat Electrical, Golibar Road, Indira Nagar No.2, Ghatkopar (W), Mumbai 400 086	03.02.2019	02.02.2022	Smt. A.R. Hazarnis, Materials Manager	Work in progress.
6	Purchase of 227 desktop computers.	1,73,68,468.00	1,68,62,590.2912	The L1 offer is 42.27% below tender cost (Contract Value Rs.97,34,895.00)	GEMC- 511687771090684/ 60 dated 16.05.2019	Nexus Computers Pvt. Ltd.	16.05.2019	28.06.2019	Shri M.D.Kulkarni, Sr.Dy.Materials Manager	Computers received on 24.06.2019 and under inspection
7	Purchase of Spare Parts for 'Kirloskar' make Pump – 52 items	79,25,596.00	76,94,754.00	The L1 offer is 0.29% above tender cost (Contract Value Rs.77,17,218.54)	PO-7-5-2018 dtd.27.03.2019	Vijay Engineering & Machinery Co.	27.03.2019	140 days i.e. 23.08.2019	Shri M.D.Kulkarni, Sr.Dy.Materials Manager	51 items received and 1 item out of 52 spareparts is outstanding.

Sr. No.	Name of Work	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
8	Biennial Rate Contract for Washing of Linen of P.T. Hospital and Dispensaries.	6500000	47,69,265.00	The L1 offer is 13.32%	MEED/MMD/T.No.9-35-2018/1435 dated 18-9-2019	Mangaldas Jesingbhai & Co.Pvt.Ltd.	25-09-2019	24-09-2021	Dr.(Mrs.)Suvarna Tamaskar, Sr.Dy.CMO	-----

4. MEDICAL DEPARTMENT

1	Outsourcing of Housekeeping and Facility Management Services in Mb.P.T. Hospital for the period of two years.	3.2	2.72	14.95% below (Rs.4785696.00)	H/E/37A/ 2016-17/8933 dtd.31.01.2017	M/s.Sumeet Facilities Pvt. Ltd.	01.03.2017	28.02.2019	Dr.(Mrs.)S.N. Mokal, Sr.Dy.CMO (Admin)	Extended upto 31.08.2019. Work in progress.
2	Rate contract for supply of Medicines which are not in stock (NIS)/Not in procurement (NIP) for both inpatient/ out patient use with establishment of in house pharmacy of Mumbai Port Trust Hospital, Wadala E, Mumbai - 37 for a period of two Years.	2.0	2.0	30.33% below MRP (Rs 2,00,00,000)	H/E/MS/Rate Contract/8963 dated 30.01.2017	M/s.Wellness Forever Medicare Pvt. Ltd.	01.03.2017	28.02.2019	Dr. V.V.G. Purohit, Sr.Dy.CMO (Admin)	Extended upto 15.03.2020. Work in progress
3	Transaction Advisor request for proposal and term of reference for appointment of Transaction Advisor for carrying out the Financial feasibility and Bid process management for Development and operation of super-speciality Hospital through Public Private Partnership.	NA	0.61	Lump Sum (Rs 61,00,000.00)	CMO/58/9985 dtd. 16.03.2017	M/s.ERNEST & YOUNGLLP (E & Y)	24.03.2017	23.03.2019	Dr.R.H. Agrawal , Sr.Dy.CMO (Radio)	Work in progress
4	Sanitation Services in MbPT Residential Colonies by providing Manpower & Material for the period of two years 2019-21	2.87	2.35	18.25%	H/CMO-6 (Sanitation) tender 13668 dated 13.03.2019	M/s. Cape Valour Services Pvt. Ltd.	01.04.2019	31.03.2021	Dr.(Mrs.)S.N. Mokal, Sr.Dy.CMO (Admin)	Work in progress

Sr. No.	Name of Work	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below/ Above Tender Cost (contract Value)	Work Order No	Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
---------	--------------	--	-----------------------------------	---	---------------	--------	---------------------------------------	-------------------------------------	---------------------------------------	---------

5. MARINE DEPARTMENT

1	Repairs & Maintenance of Navigational Buoys for 5 years	7.35	6.40	At par (Rs 6,40,00,000.00)	DC/C-Buoys Tender - 01(2016)/4588 dtd.24.10.2016	M/s Bluefin Marine Palghar	22.12.2016	21.12.2021	Harbour Master MbPT	Work in Progress.
2	T.No. MEED.01/2014 - Providing Tier -I oil spill response facilities and services for 5 years in Mumbai / JNPT harbour	38.25	33.061	15.76% below (Rs 27,84,86,040.00)	MEED/HF.138(OSR-Tier 1)(01/2014) /3765 dated 10.09.2014	M/s. Sadhav Shipping Ltd. 618, Laxmi Plaza New Link Road, Andheri (W), Mumbai - 400 053	23.02.2015	22.02.2020	Harbour Master/ Director PCC	Work in Progress.
3	Tender No. PCC-01/2018 - Dock Basins cleaning operations-clearing/removal of spilled oil, oily water, flotsam, jetsam and any other water borne pollution etc. by using contractor's self propelled crafts and dinghies from the basin of Indira Dock and along the outer harbour walls from Ferry Wharf to BPX within 500 meters from the shore line for a period of 24 months	Rs.1.76748 (inclusive of 3% contingencies and exclusive of GST)	Rs.1.716 (exclusive of GST)	8.92% below Rs. 1.56288 Cr. (exclusive of GST)	DPCC/PCC-01/2018/DBC/ W.O./548 dated 09.10.2018	M/s. Sadhav Shipping Ltd. 618, Laxmi Plaza New Link Road, Andheri (W), Mumbai - 400 053	24.10.2018	23.10.2020	Director, PCC	Work is in Progress
4	Tender No. PCC-02/2018 - Collection and disposal of garbage from the vessels berthing at Jawahar Dweep and Pir Pau by using contractors open deck self-propelled craft for a period of 24 Months	Rs.0.9888 (including 3% contingencies and exclusive of GST)	Rs.0.96 (exclusive of GST) for 24 months	4.75% above the estimated cost. Rs.1.0056 Cr. (exclusive of GST)	DPCC/PCC-02/2018/JD/ W.O./55 dated 05.02.2019	M/s. Sadhav Shipping Ltd. 618, Laxmi Plaza New Link Road, Andheri (W), Mumbai - 400 053	18.02.2019	17.02.2021	Director, PCC	Work is in Progress

6. TRAFFIC DEPARTMENT

1	Hiring of WDS-6 shunting locomotive for MbPT on nomination basis including operation and maintenance of hired loco. Extension of contract for a period of one year.	Rs.2,14,42,800/-	N/A	N/A	RM/SL-1/2019/168 DATE 06/02/2019	M/s RITES LIMITED	01/03/2019	29/02/2020	Shri P.K. Meena, Asstt. Traffic Manager Gr.I	Work in progress
---	---	------------------	-----	-----	----------------------------------	-------------------	------------	------------	--	------------------