

**MUMBAI PORT AUTHORITY**

**CONTRACTS UNDER INTEGRITY PACT (AS ON 01.10.2024)**

**1. CIVIL ENGINEERING DEPARTMENT**

Sr. No.	Tender No. & Name of Work	Mode of Tendering	Period allowed for publicity (in days)	Number of bids received	Number of bidders considered eligible	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below / Above Tender Cost (Contract Value)	Work Order No.	Name of Agency	Schedule Date of commencement of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	T.No.E.96/2016 - Modified request for proposal (RFP) for appointment of consultant for planning, design and programme management support for Master Planning and Infrastructure Design of Mumbai Port Trust Complex of MbPT.	Offline	36	7	6	9.91	NA	Lump Sum (Rs 8,99,00,000.00)	CE.T.96/2016/6424 dtd. 30.11.2016	M/s.HCP Designer Planning & Management Pvt. Ltd.	09.01.2017	1) Extension of 725 days approved by Board upto stage III vide T.R.NO.204 dtd. 28.11.2019 (UPTO 03.07.2022) 2)Thereafter work for stage IV commenced & completed on 27.03.2020. by condoning delay by Board vide T.R.No 276 dtd. 22.02.2021 . 3) Work is on hold awaiting GOM approval.	Shri. A. Uthra Dy. Chief Engineer, GWMOT/ GWND	The Work of stage IV Detailed planning of 253 hectares completed on 27.03.2020 and approved by Board vide T.R.NO 276 dtd. 22.02.2021 and approval to the same from GOM is awaited. After completion of stage IV, <b>Work is kept on hold awaiting GOM sanction.</b>
2	T.No.E.10A/2017 - Modernisation of Existing Mumbai International Cruise Terminal (MICT) at Indira Dock.	Online	21	5	2	303.30	125.00	Rs.130,60,83,971.96 above (+) 4.51	CET10A/2017/3931 dtd. 08.08.2017.	M/s Belhekar and Kale Associates.	12.09.2017	11.09.2019	A. W. Kardhekar Dy. Chief Engineer, MICT	Facade work in progress. In principle approval of competent authority is being obtained for extension of contract till 30.10.2024.
3	T.No.E.116/2017 - Consultancy Services for obtaining clearances for proposed Ropeway Project from Sewri to Elephanta Island	Online	21	2	1	NA	NA	Rs 55,00,000.00 Lumpsum	CE.T.116/2017/8771 dtd. 22.01.2018	M/s Fine Enviortech Engineer	—	—	Shri. A. Uthra Dy. Chief Engineer, GWMOT/ GWND	ASI clearance for landing station at Elephanta Island is awaited. In view of the long delay and uncertainty about the clearance the project has been kept in abeyance.
4	T.No.E.105/2017 - Solid Waste Management of Sassoon Dock, Colaba	Online	21	2	1	1.17 per annum	N.A.	Rs. 2,88,00,000.00 for 3 years	CE.T.105/2017/2702 dtd. 04.07.2018	M/s. Pratibha Sea Foods	24.07.2018	23.07.2023	Shri. S. R. Balakrishnan, Superintending Engineer	Work in progress. E-office note submitted to extend the contract for a period of 6 months (i.e 30.09.2024) (or) till the award of new said waste management tender whichever is earlier.
5	T.No.E.103A/2018 -Operation and Maintenance of Domestic Cruise Terminal (DCT) at 15 Victoria Dock	Online	21	2	1	NA	NA	(a) Annual fixed fee. (b) Annual premium fee : 54,00,000/- over and above annual fixed fee with an escalation of 4%.	CE.T 103A/2018/10076 dated 26.03.2019	M/s. Bayview Lounge Pvt. Ltd.	01.01.2021	31.12.2029	Shri. S. S. Sarf, Superintending Engineer, Project	The bidder has started commercial operation from 01.01.2021

Sr. No.	Tender No. & Name of Work	Mode of Tendering	Period allowed for publicity (in days)	Number of bids received	Number of bidders considered eligible	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below / Above Tender Cost (Contract Value)	Work Order No.	Name of Agency	Schedule Date of commence. of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
6	T.No.E.132/2018 - Retrofitting, Operation and Maintenance of Ro-Ro Pax Passenger Terminal Cum Restaurant at Prince's Dock (Mumbai Port) Letter Of Award (LOA)	Online	21	6	4	N.A.	N.A.	Rs. 59,69,407.26 below (-) 36.30	CE.T.132/2018/1805 dated 04.06.2019	M/s.Sea Pride Banquet Pvt. Ltd.	-	-	Shri. S. S. Sarf, Superintending Engineer, Project	Condition precedent completed. DOA - 22.02.2024
7	T.No.E..TCB/2020/- Development of Third Chemical Berth at Pia Pau, MBPA.	Online	30	2	2	136.26	112.10	Above (+) 14.62% Rs.1,28,49,34,077	CE.Projects/TCB/2020/736 dated 02.12.2021	M/s. ITD Cementation India Ltd.	25.02.2022	30.05.2024	Shri. A. M. Sonkusle Dy.Chief Engineer, Project	Work completed on 27.09.2024.
8	T.No.E.29/2021 - Providing Security Guards/Attendant for protection of Mumbai Port Trust's Plots/Roads/Footpaths /Yards/Structures in MbPT Estate for a period of two years.	Online	21	17	6	4.12	1.68	Below (-)11.70% Rs.1,49,08,572.00	CE.T.29/2021/6306 dated 08.02.2022	M/s. Singh Intelligence Security Pvt. Ltd.	01.03.2022	29.02.2024	Shri. A. Uthra Dy. Chief Engineer, RRW	Work is in progress. Extended upto 31.05.2024. Further extension of two more months upto 30.09.2024 is in being process. Work order issued and site released for new contract w.e.f. 01.10.2024
9	T.No.E.19/2021 - Malaria preventive measures in Mumbai Port Trust residential colonies and offices for a period of two years.	Online	21	7	5	2.51	2.07	Below (-) 32.00% Rs.1,40,83,533.04	CE.T.19/2021/471 dated 22.04.2022	M/s. KHFM Hospitality & Facility Management Service Ltd.	22.04.2022	23.04.2024	Shri. A. Uthra Dy. Chief Engineer, GWMOT/ GWND	work in progress. Being executed by Medical Department.
10	T.No.E.30A/2021 - Bi-Annual Contract for Operation and Maintenance of Water Supply System for Operational Area at Jawahar Dweep, GWMOT	Online	21	4	1	1.67	1.39	Below (-) 32.00% Rs.94,70,764.60	CE.T.30A/2021/1066 dated 24.05.2022	M/s. A. K. Associates	14.06.2022	13.06.2024	Shri. A. Uthra Dy. Chief Engineer, GWMOT/ GWND	work in progress. Proposal sent to Dy. Chairperson to extend the contract upto 13.11.2024.
11	T.No.E.83/2021 - Supply of skilled manpower for Operation and Maintenance of Water Supply Distribution System in GWSD jurisdiction for a period of Two years.	Online	21	7	5	2.31	1.90	Below (-) 29% Rs.1,35,37,925.00	CE.T.83/2021/2201 dated 21.07.2022	M/s. B. Narayan & Associates	01.08.2022	31.07.2024	Shri. A. Uthra Dy. Chief Engineer, RRW	Work in progress. Contract extended upto 31.10.2024
12	T.No.E.83B/2020 - E-Tender-cum-E-Auction for license to collect charges for the use of MbPT roads.	Online	21	5	3	N.A.	N.A.	Rs.13,83,000/- excluding GST per month	CE.T.83B/2020/6883 dated 07.03.2022	M/s. Mangal Raghunath Gawade	01.04.2022	31.03.2025	Shri. A. Uthra Dy. Chief Engineer, RRW	Work in progress.
13	T.No.E.75A/2021 - E-Tender-cum-E-Auction for Operation and Management of Pay and Park in MbPT estate. (Phase-II)	Online	14	9	5	N.A.	N.A.	Rs.23,15,110/- excluding GST per month	CE.T.75A/2021/1301 dated 06.06.2022	M/s. A. S. Multi Services	11.07.2022	10.06.2023	Shri. A. Uthra Dy. Chief Engineer, RRW	Work is in progress. Contract extended upto 10.11.2024 as per contract provision.
14	T.No.E.87/2021 - E-Tender-cum-E-Auction for Operation and Management of Pay and Park in MbPT estate. (Phase-I)	Online	21	7	3	N.A.	N.A.	Rs.19,58,333/- excluding GST per month	CE.T.87/2021/484 dated 22.04.2022	M/s. S. K. Facility	05.07.2022	05.06.2023	Shri. A. Uthra Dy. Chief Engineer, RRW	Work in progress. Contract extended upto 04.11.2024 as per contract provision.
15	T.No.E.31/2022 - Annual Maintenance of asphaltic surfaces in MbPT Docks & Estate for a period of Two years (2022-2024)	Online	21	6	4	8.92	7.34	Below (-) 11.17% Rs.6,52,14,445.01	CE.T.31/2022/3911 dated 02.11.2022	M/s. Bharat Construction Co. (Bombay)	02.11.2022	01.11.2024	Shri. A. Uthra Dy. Chief Engineer, RRW	Work in progress.

Sr. No.	Tender No. & Name of Work	Mode of Tendering	Period allowed for publicity (in days)	Number of bids received	Number of bidders considered eligible	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below / Above Tender Cost (Contract Value)	Work Order No.	Name of Agency	Schedule Date of commence. of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
16	T.No.E.33/2022 - Bi-annual contract for operation and maintenance of water supply system for MbPA residential colonies at Ekta Nagar, Utkarsh Nagar, Sandesh, Raksha, Parichay, Sagar Darshan Complex, Fosberry House and office buildings - Port Bhavan, Vijaydeep, Impreial Chambers, R.M. Building, Nirman Bhavan, Bhandar Bhavan, Workshop, Mallat Bunder, Ferry Wharf and Fish Jetty in the jurisdiction of GWSD	Online	21	4	3	1.78	1.47	Below (-) 47.06% Rs.77,85,568.16	CE.T.33/2022/4355 dated 01.12.2022	M/s. H.K.Transport	03.01.2023	02.01.2025	Shri. A. Uthra Dy. Chief Engineer, RRW	Work in progress.
17	T.No.E.51/2022 - Annual Petty Works under the jurisdiction of General Works, Northern Division including BDLB Housing Colony for a period of One Year and further extendable by One Year for same amount/quantities & terms and conditions. Part I – Quarters Section, Hospital Section and Wadala Section, GWND	Online	21	6	5	6.21	1.26	Below (-) 31.10% Rs.86,87,499.48	CE.T.51/2022(P-I)/4740 dated 26.12.2022	M/s. A.K.Associates	29.12.2022	28.12.2023	Shri. A. Uthra Dy. Chief Engineer, GWMOT/ GWND	Work in progress. Contract extended upto 25.12.2024 as per contract provision.
18	T.No.E.51/2022 -Annual Petty Works under the jurisdiction of General Works, Northern Division including BDLB Housing Colony for a period of One Year and further extendable by One Year for same amount/quantities & terms and conditions. Part II – Cotton Depot Section & BDLB Section, Grain Depot Section and Bunder Section, GWND	Online	21	6	5	6.21	0.75	Below (-) 29.70.% Rs.53,07,814.15	CE.T.51/2022(P-II)/4741 dated 26.12.2022	M/s. D.M.Enterprises	27.12.2022	26.12.2023	Shri. A. Uthra Dy. Chief Engineer, GWMOT/ GWND	Work in progress. Contract extended upto 25.12.2024 as per contract provision.
19	T.No.E.26/2022 -Biennial Petty Works for various section under jurisdiction of General Works Southern Division. Part I – Sassoon Dock Section and Ballard Estate Section, GWSD.	Online	21	11	11	3.39	1.37	Below (-) 36% Rs.88,19,159.71	CE.T.26/2022(P-I)/4752 dated 27.12.2022	M/s. B. Narayan & Associates	27.12.2022	26.12.2024	Shri. A. Uthra Dy. Chief Engineer, GWMOT/ GWND	Work in progress
20	T.No.E.26/2022 -Biennial Petty Works for various section under jurisdiction of General Works Southern Division. Part II – Bunder Section & Road Section, GWSD	Online	21	11	11	3.39	1.41	Below (-) 42.11% Rs.81,76,584.66	CE.T.26/2022(P-II)/4753 dated 27.12.2022	M/s. H.K.Transport	27.12.2022	26.12.2024	Shri. A. Uthra Dy. Chief Engineer, GWMOT/ GWND	Work in progress

Sr. No.	Tender No. & Name of Work	Mode of Tendering	Period allowed for publicity (in days)	Number of bids received	Number of bidders considered eligible	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below / Above Tender Cost (Contract Value)	Work Order No.	Name of Agency	Schedule Date of commence. of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
21	T.No.73/2020 – Sanitation services in Mumbai Port Trust, residential colonies by providing manpower and materials for the period of two years	Online	21	22	16	5.53	4.05	Rs.16,88,200.00 (per month) Rs.4,05,16,800.00 (For 24 months)	CE.T.73/2020/710 dated 10.05.2021	M/s. KHFM Hospitality & Facility Management Service Ltd.	02.02.2022	01.02.2024	Shri. A. Uthra Dy. Chief Engineer, GWMOT/ GWND	Work in progress. Contract extended upto 31.05.2024 and being executed by Medical Deptt.
22	T.No.E.50/2022(Part-I,II,III&IV)- Supply of well water and transport of potable water by tanker lorries in the jurisdiction of General Work Northern Division and Southern Division for a period of 24 month. Part I- Residential Colonies and Hospital etc. in Wadala, GWND area. Part II- Operational areas, extended Docks and Offices etc. in GWND area. Part III-Docks Operational areas and offices in GWSD area. Part IV-Residential colonies in GWSD area (Utkarsh Nagar, Sandhesh Quarters, Mazgaon Sports Club, Sagar Darshan Complex Ekta Nagar & Worli Quarters.)	Online	21	5	Pt.I-3 Pt.II-2 Pt.III-2 Pt.IV-2 Pt.V-4	4.72	Part -I 0.76 Part- II 0.87 Part- III 1.43 Part-IV 1.19	Part -I Below (-) 42% Part- II Below (-) 33% Part- III Below (-) 33% Part-IV Below (-) 42%	CE.T .50/2022(Part I,II,III,&IV)/4827 Dated 02.01.2023	M/S .Harvinder Transport	04.01.2023	03.01.2025	Shri. A. Uthra Dy. Chief Engineer, RRW	Work in progress.
23	T.No.E..43/2022 Structural repairs including painting internally and externally to Charak building at MbPA Hospital Complex, Wadala, GWND.	Online	21	13	8	2.12	1.75	Below (27.07%) Rs. 1,27,65,966.21	CE.T.43/2022/5787 dtd. 28.02.2023	M/S.B.Narayan & Associates	03.04.2023	02.01.2024	Shri. A. Uthra Dy. Chief Engineer, GWMOT/ GWND	Work in progress. LD Notice issued to the contractor.
24	T.No. E.32/2022 Supplying motor lorry, JCB and labourers etc. for removal of encroachment in MBPT estate for a period of Two years.	Online	21	4	4	0.79	0.65	Below (-) 22.11% Rs. 51,25,936.54	CE.T.32/2022/6189 dtd. 20.03.2023	M/S. H.K.Transport	20.03.2023	19.03.2025	Shri. A. Uthra Dy. Chief Engineer, RRW	Work is in progress
25	T.No E44/2022 Providing barbed wire fencing with RCC posts to the vacant plots in MbPA Estate for a period of two years.	Online	21	6	5	1.62	1.33	Below (-) 31.31% Rs. 91,82,637.19	CE.T. 44/2022 /1144 dated 06.06.2023	M/S Balaji Construction	06.06.2023	05.06.2025	Shri. A. Uthra Dy. Chief Engineer, RRW	Work is in progress
26	T.No.E. 42/2022 Providing RCC Compound wall around MbPA plots at various location in MbPA Estate for a period of Two years.	Online	21	8	6	1.05	0.87	Below (-) 18.18% Rs. 71,23,560.12	CE.T. 42/2022/1653 dated 03.07.2023	M/S. R.S.Construction.	03.07.2023	02.07.2025	Shri. A. Uthra Dy. Chief Engineer, RRW	Work is in progress
27	T.No.CE.Project/NFJ/2023. Construction of New Fish Jetty with Approach Trestle at Mallet Bunder Mazgaon.	Online	21	7	3	96.6	86.09	Above (+)19.50% Rs. 1,02,88,88,313.97 Excluding GST	CE.Project/NFJ2023/300 dated 24.07.2023	M/S. Kargwal Construction Pvt. Ltd.	02.11.2023	01.11.2024	Shri. A. M. Sonkusle, Dy. Chief Engineer, Project	Work is in progress.
28	T.No.E. 11/2023 Miscellaneous repairs and painting to Sr. Officers' Quarters, Sangam Building, Colaba, GWSD.	Online	21	2	2	1.68	1.38	Above (+) 6.33% Rs. 1,47,67,160.38	CE.T. 11/2023/2729 dtd. 06.09.2023	M/s. Creative Construction	03.10.2023	02.10.2024 (excluding monsoon)	Shri. S. R. Balakrishnan, Superintending Engineer	Work in progress.

Sr. No.	Tender No. & Name of Work	Mode of Tendering	Period allowed for publicity (in days)	Number of bids received	Number of bidders considered eligible	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below / Above Tender Cost (Contract Value)	Work Order No.	Name of Agency	Schedule Date of commence. of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
29	T.No.E. 18/2023 Petty Works in the jurisdiction of JawaharDweep Section, GWMOT for Two years.	Online	21	4	2	0.82	0.68	Below (-) 23.04% Rs. 46,26,750.78	CE.T.18/2023/3093 dtd.26.09.2023	M/s. A.P. Enterprises	12.10.2023	11.10.2024	Shri. A. Uthra Dy. Chief Engineer, GWMOT/ GWND	Work in progress
30	T.No.E.30/2023 - Construction and commissioning 100 KLD MBBR based Sewage Treatment Plant (STP) at International Cruise Terminal, Indira Dock, Mumbai.	Online	21	5	3	2.52	2.10	Below (-) 3% Rs. 2,04,52,300.62	CE.T.30/2023/4382 dtd.05.12.2023	M/s. Panse Consultants	13.03.2024	15.06.2024	A. W. Kardhekar Dy. Chief Engineer, MICT	Work is in progress. LD notice is issued to the contractor.
31	T.No.E.03/2023 - Biennial housekeeping work in GWSO during the year 2023-2025.	Online	21	15	7	4.53	3.72	Below (-) 18.60% Rs. 3,03,40,783.66	CE.T.03/2023/4403 dtd.05.12.2023	M/s. Shree Ram Enterprises	01.01.2024	31.12.2025	Shri. S. R. Balakrishnan, Superintending Engineer	Work is in progress
32	T.No.E.62/2023 - Transportation of debris / garbage / engineering materials by motor lorries in Railway Engineering Section for a period of Two years.	Online	21	3	3	0.9	0.74	Below (-) 31.11% Rs. 51,25,173.51	CE.T.62/2023/4912 dtd.04.01.2024	M/s. H. K. Transport	04.01.2024	03.01.2026	Shri. A. Uthra Dy. Chief Engineer, RRW	Work is in progress.
33	T.No.E.59/2022 - Repairs and other allied works to compound wall at Officer's Colony, Colaba	Online	21	3	3	0.71	0.58	Below (-) 15.65% Rs. 49,38,630.92	CE.T.59/2022/5170 dtd.18.01.2024	M/s. Sai Enterprises	22.02.2024	21.12.2024	Shri. S. R. Balakrishnan, Superintending Engineer	Work is in progress.
34	T.No.E.53/2023 - Miscellaneous repairs and painting to building No.1 & 2 at Pravin Nagar, Reay Road, GWND.	Online	21	6	3	0.99	0.82	Below (-) 25.20% Rs. 61,41,863.16	CE.T.59/2022/5170 dtd.18.01.2024	M/s. R. S. Construction	09.02.2024	08.03.2025	Shri. A. Uthra Dy. Chief Engineer, GWMOT/ GWND	Work is in progress.
35	T.No.E.47/2023 - Maintenance dredging in Approach Channels, Turning Circle, Outside Berths, Indira Dock Basin, Bunder Areas and Anchorages of Mumbai Port for Three years from the year 2023-24.	Online	21	2	2	221.96	182.84	Rs. 2,16,39,78,520/- (Item Rate tender)	CE.T.47/2023/5189 dtd.19.01.2024	M/s. Van Oord India Pvt. Ltd.	19.01.2024	30.04.2026	A. W. Kardhekar Dy. Chief Engineer, MICT	Work is in progress.
36	T. No. E-79/2023 Maintenance of Railway Tracks in MbPA jurisdiction for a period of two Years (Part -I).	Online	21	3	3	3.62	1.79	Below (-) 35% Rs. 1,16,55,419.75	CE.T.79/2023/5527 dtd.08.02.2024	M/s. Suresh Chand Gupta	18.02.2024	17.02.2026	Shri. A. Uthra Dy. Chief Engineer, RRW	Work is in progress.
37	T. No. E-79/2023 Maintenance of Railway Tracks in MbPA jurisdiction for a period of two Years (Part -II).	Online	21	21	3	3.62	1.18	Below (-) 35% Rs. 77,29,068.56	CE.T.79/2023/5527 dtd.08.02.2024	M/s. Suresh Chand Gupta	18.02.2024	17.02.2026	Shri. A. Uthra Dy. Chief Engineer, RRW	Work is in progress.
38	T.No.E.51/2023 - Providing and fixing boards showing traffic sign, safety instructions etc. inside docks.	Online	21	4	2	1.49	1.22	Below (-) 22.22% Rs. 95,43,649.13	CE.T.51/2023/5812 dtd.23.02.2024	M/s. Sakura Signs Pvt. Ltd.	21.03.2024	20.10.2024	Shri. S. R. Balakrishnan, Superintending Engineer	Work is in progress.
39	T.No.E.61/2023 - Creation of Ayushvan & upgradation of community infrastructure of Officer's Colony, Sassoon Dock, Colaba.	Online	21	3	3	1.34	1.10	Above (+) 11.66% Rs. 1,23,80,481.38	CE.T.61/2023/6238 dtd.14.03.2024	M/s. A. K. Associates	01.04.2024	31.01.2025 (excluding monsoon)	Shri. S. R. Balakrishnan, Superintending Engineer	Work is in progress.

Sr. No.	Tender No. & Name of Work	Mode of Tendering	Period allowed for publicity (in days)	Number of bids received	Number of bidders considered eligible	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below / Above Tender Cost (Contract Value)	Work Order No.	Name of Agency	Schedule Date of commence. of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
40	T.No.E.12/2023 - Repairs to peripheral concrete road / damaged pathway from Fire Station, Jawahar Dweep.	Online	21	3	3	3.38	2.78	Below (-) 9.10% Rs. 2,53,44,188.06	CE.T.12/2023/6237 dtd.14.03.2024	M/s. Bharat Construction Co. (Bombay)	04.04.2024	One year (excluding monsoon) from the date of release of site.	Shri. A. Uthra Dy. Chief Engineer, GWMOT/ GWND	Work is in progress.
41	T.No.E.75/2023 - Biennial contract for provision of missing / damaged fenders at various locations inside docks.	Online	21	2	2	2.46	2.02	Above (+) 8.19% Rs. 2,19,54,326.44	CE.T.75/2023/6261 dtd.15.03.2024	M/s. Brahans Polymer Pvt. Ltd.	28.03.2024	27.03.2026	Shri. S. R. Balakrishnan, Superintending Engineer	Work is in progress.
42	T.No.E.81/2023 - Providing shore protection at Jawahar Dweep.	Online	21	6	3	58.99	48.54	Above (+) 14.97% Rs. 55,32,27,247.56 (With negotiation)	CE.T.81/2023/6385 dtd.22.03.2024	M/s. DVP Infra Projects Pvt. Ltd. & Geometry Constr. Co. (JV)	24.04.2024	23.04.2025	Shri. A. Uthra Dy. Chief Engineer, GWMOT/ GWND	Work is in progress.
43	T.No.E.09/2024 - Resurfacing with asphaltic materials including improvement to storm water drainage system from Green Gate ID to CMC Building Indira Dock.	Online	21	2	1	2.19	1.80	Below (-) 0.99% Rs. 1,78,89,389.18	CE.T.09/2024/603 dtd. 03.05.2024	M/s. Bharat Construction Co. (Bombay)	08.05.2024	07.02.2025 (Excluding monsoon)	Shri. A. Uthra Dy. Chief Engineer, GWMOT/ GWND/GWSD	Work is in progress.
44	T.No.E.11/2024 (Part-A) - Desilting the storm water drains in the jurisdiction of GWND & GWSD for period of one year (2024-2025)	Online	21	8	6	1.78	0.88	Below (-) 46% Rs. 47,58,890.40	CE.T.11/2024(Part A)/ 865 dtd. 16.05.2024	M/s. Pawan Construction Co.	16.05.2024	15.05.2025	Shri. A. Uthra Dy. Chief Engineer, GWMOT/ GWND/GWSD	Work is in progress.
45	T.No.E.18/2024 - Repairs to the existing M.S. fencing compound wall and restorative repairs to rest room and structure of STP plant at Sagar Upvan, Colaba.	Online	21	2	2	1.80	1.48	Above (+) 27.80% Rs. 1,90,02,831.21	CE.T.18/2024/994 dtd. 28.05.2024	M/s. B. Narayan & Associates	03.06.2024	02.12.2024	Shri. S. R. Balakrishnan, Superintending Engineer	Work is in progress.
46	T.No.E.02/2024 - Biennial petty works for Docks Section, GWSD.	Online	21	4	4	1.51	1.24	Above (-) 36.99% Rs. 78,75,271.23	CE.T.02/2024/1059 dtd. 03.06.2024	M/s. Zillion Construction Co.	07.06.2024	06.06.2026	Shri. S. R. Balakrishnan, Superintending Engineer	Work is in progress.
47	T.No.E.13/2024 - Repairs to Auction Sheds, Old Jetty, Sassoon Dock, Colaba, GWSD.	Online	21	2	2	0.83	0.68	Above (-) 10.98% Rs. 60,84,423.53	CE.T.13/2024/1131 dtd. 06.06.2024	M/s. Reddy Construction	27.06.2024	31.03.2025	Shri. S. R. Balakrishnan, Superintending Engineer	Work is in progress.
48	T.No.E.10/2024 - Structural repairs including painting internally and externally to Sushrut Building at MbPA Hospital Complex, Wadala, GWND.	Online	21	3	2	2.79	2.29	Above (-) 2.30% Rs. 2,24,49,061.77	CE.T.10/2024/1209 dtd. 10.06.224	M/s. A. K. Associates	16.07.2024	30.11.2025	Shri. A. Uthra Dy. Chief Engineer, GWMOT/ GWND/GWSD	Work is in progress.
49	T.No.E.84/2023 - Miscellaneous repairs to Anderson House Building, Mazgaon, GWSD.	Online	21	2	2	2.99	2.46	Above (+) 3.04% Rs. 2,53,67,523.53	CE.T.84/2023/1163 dtd. 06.06.2024	M/S.B.Narayan & Associates	02.07.2024	31.01.2026	Shri. S. R. Balakrishnan, Superintending Engineer	Work is in progress.

Sr. No.	Tender No. & Name of Work	Mode of Tendering	Period allowed for publicity (in days)	Number of bids received	Number of bidders considered eligible	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below / Above Tender Cost (Contract Value)	Work Order No.	Name of Agency	Schedule Date of commence. of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
50	T.No.E.41/2024 - Providing and fixing missing / damaged water gully and manhole frame and covers with FRD frame and cover in the jurisdiction of Roads Section (Outside Docks).	Online	21	5	5	0.68	0.56	Below (-) 15% Rs. 47,71,551.50	CE.T.41/2024/1558 dtd. 28.06.2024	M/s. A. K. Enterprises	26.07.2024	31.01.2025	Shri. A. Uthra Dy. Chief Engineer, GWMOT/GWND/GWSD	Work is in progress.
51	T.No.E.82A/2023 - Minor repair and painting to the Dougal House and Servant Quarters, Colaba, GWSD.	Online	21	1	1	1.16	0.96	Above (+) 19.56% Rs. 1,14,93,443.88	CE.T.82A/2023/1952 dtd. 18.07.2024	M/s. Creative Constructions	09.09.2024	31.03.2025 (excluding monsoon)	Shri. S. R. Balakrishnan, Superintending Engineer	Work is in progress.
52	T.No.E.39/2024 - Sweeping of MbPA roads under the jurisdiction of Road Section (Outside Docks) for a period of Two years.	Online	21	7	7	0.99	0.82	Below (-) 33.03% Rs. 55,03,918.73	CE.T.39/2024/2031 dtd. 23.07.2024	M/s. Reddy Construction	02.08.2024	01.08.2026	Shri. A. Uthra Dy. Chief Engineer, GWMOT/GWND/GWSD	Work is in progress.
53	T.No.E.26/2024 - Upgradation of Building Nos. 6 & 7 of Kushal Nagar, Reynolds Road, GWND.	Online	21	5	5	6.81	2.35	Below (-) 16.92% Rs.1,95,43,267.22	CE.T.26/2024/2298 dtd. 07.08.2024	M/s. R. S. Construction	01.10.2024	31.12.2025 (excluding monsoon)	Shri. A. Uthra Dy. Chief Engineer, GWMOT/GWND/GWSD	Work is in progress.
54	T.No.E.77/2023 - Miscellaneous repairs and painting to Building No. 1 & 2 at Abhilasha Nagar, Cotton Depot, GWND.	Online	21	4	4	1.96	1.61	Below (-) 25.20% Rs.1,20,72,153.02	CE.T.39/2024/2031 dtd. 23.07.2024	M/s. R. S. Construction	01.10.2024	31.12.2025 (excluding monsoon)	Shri. A. Uthra Dy. Chief Engineer, GWMOT/GWND/GWSD	Work is in progress.
55	T.No.E.28/2024 - Miscellaneous repairs and painting to Building No.3 & 4 at Rajas Nagar, Cotton Depot, GWND.	Online	21					Below (-) 25.25% Rs.95,52,264.34	CE.T.28/2024/2200 dtd. 01.08.2024	M/s. Pawan Construction Co.	01.10.2024	31.03.2025 (excluding monsoon)	Shri. A. Uthra Dy. Chief Engineer, GWMOT/GWND/GWSD	Work is in progress.
56	T.No.E.01/2024 - Providing security guards / Attendants for protection of Mumbai Port Authority's plots / roads / footpath / yards / structures in MbPA estate for a period of two years 2024-26.	Online	21					Below (-) 19.75% Rs.4,43,85,440.40	CE.T.01/2024/2973 dtd. 11.09.2024	M/s. Vishal Security Force	01.10.2024	30.09.2025	Shri. A. Uthra Dy. Chief Engineer, GWMOT/GWND/GWSD	Work is in progress.

## 2. GENERAL ADMINISTRATIVE DEPARTEMENT

1	GAD-02/2021- Hire of vehicles for the use of Mumbai Port Trust	Online	21	15	12	6.88	5.56	7.65% below (Rs.1426858.00 X 3 yrs. = Rs.51366888.00)	1. GAD/PRO/Tender/4615 dated 30.11.2021 2. GAD/PRO/Tender/4616 dated 30.11.2021 3. GAD/PRO/Tender/4617 dated 30.11.2021	1. M/s.Capital Tourist Taxi Operators (Category 'A') 2.M/s.Aditi Travels (Category 'B') 3. M/s.Ambaji Travels (Category 'C')	01.12.2021	30.11.2024	Chief Public Relations Officer (Shri G.B.More)	Work in progress
---	--	--------	----	----	----	------	------	--	---	--	------------	------------	--	------------------

Sr. No.	Tender No. & Name of Work	Mode of Tendering	Period allowed for publicity (in days)	Number of bids received	Number of bidders considered eligible	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below / Above Tender Cost (Contract Value)	Work Order No.	Name of Agency	Schedule Date of commence. of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
2	GAD-02/2021 - Hire of vehicles for the use of Mumbai Port Trust	Online	21	11	7	10.72	7.72	14.00% below (Rs.1843500.00 X 3 yrs. = Rs.66366000.00)	1. GAD/PRO/Tender/749 dated 21.02.2022 2. GAD/PRO/Tender/750 dated 21.02.2022	1. M/s.Seema Travels (Category 'A') 2. M/s.Vijay Travels (Category 'B')	01.03.2022	28.02.2025	Chief Public Relations Officer (Shri G.B.More)	Work in progress
3	GAD-02/2022 - Tender for transportation of CISF personnel by vehicles	Online	21	5	4	1.93	1.78 (Aggregate)	18.67% below (Rs.61,000.00 X 3 yrs.= Rs. 21,96,000.00)	GAD/PRO/Tander/ 5309 dtded 30.12.2022	M/s. Aditi Travels (Category 'A')	01.01.2023	31.12.2025	Chief Public Relations Officer (Shri G.B.More)	Work in progress
4	GAD-01/2023 - Tender for transportation of CISF personnel by vehicles	Online	21	3	1	1.93	1.51	23.71% below Rs.3,20,400 .00Xyrs.+ Rs. 1,15,34,400.00 )	GAD/PRO/Tander/ 2099 dtded 28.04.2023	M/s. Khandeshwar Towing (Category 'B')	01.05.2023	30.04.2026	Chief Public Relations Officer (Shri G.B.More)	Work in progress
<b>Welfare Division, GENERAL ADMINISTRATIVE DEPARTEMENT</b>														
5	Tender No. JD/I/2022/1- Appointing canteen contractor to provide catering services, manage & run departmental canteen at JD.	Online	21	17	8	3.86	3.86	51.55% below (Rs. 1,87,92,000/- for 3 years)	GAD-WD/D/PR/JD-2022/83 dtd. 8.4.2022	M/s Annapurna Catering Services I-55, Lokmanya Paan Bazar, Behind Godrej colliseum, Everard Nagar, Eastern Express Highway, Sion, Mumbai- 400 022	1.5.2022	30.4.2025	Sr. Dy. Manager (W)	Work in progress
6	GP/I/2024/1 - Supply of General Provision-I (35 Items) to MbPA departmental canteens	Online	21	2	1	0.44	0.44	10.11% below ( Rs. 1923290.00) (26 itme have been awarded out of 35 items)	GAD-WD/D/PR/72 dated 10.04.2024	M/s Namaskar Mutton Shop Add. Shop No. 1, Ground Floor, White House Bidg. T.B. Kadam Marg, Byculla East, Mumbai- 400 027	01.04.2024	31.03.2025	Sr. Dy. Manager (W)	Work in progress
7	GP/II/2024/2 - Supply of General Provision-II (15 Branded Items) to MbPA departmental canteens	Online	21	1	1	0.27	0.27	3.14% below (25,00,400.00) (13 itmes have been awarded out of 15 items)	GAD-WD/D/PR/65 dated 10.04.2024	M/s Shree Food Suppliers Add. 46, Ground Floor, Jaikarwadi, Shaikh Mistree Road, European Cementary, Antop Hill, Wadala, Mumbai- 400 037	01.04.2024	31.03.2025	Sr. Dy. Manager (W)	Work in progress
8	OPG/III/2024/3 - Supply of Onion, Potato & Garlics to MbPA departmental canteens	Online	21	3	2	0.07	0.07	7.83% below ( Rs. 7,06,000.00)	GAD-WD/D/PR/77 dated 10.04.2024	M/s A.R. Enterprises Israel Chawl, Terrace Premises, St. Mary Road, Mazgaon, Mumbai - 400 010.	01.04.2024	31.03.2025	Sr. Dy. Manager (W)	Work in progress



Sr. No.	Tender No. & Name of Work	Mode of Tendering	Period allowed for publicity (in days)	Number of bids received	Number of bidders considered eligible	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below / Above Tender Cost (Contract Value)	Work Order No.	Name of Agency	Schedule Date of commence. of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
9	GV/IV/2024/4 - Supply of Green Vegetables to MbPA departmental canteens	Online	21	2	1	0.13	0.13	1.77% above (13,34,506.00)	GAD-WD/D/PR/21 dated 03.04.2024	M/s A.R. Enterprises Israel Chawl, Terrace Premises, St. Mary Road, Mazgaon, Mumbai – 400 010.	01.04.2024	31.03.2025	Sr. Dy. Manager (W)	Work in progress
10	CHA/VII/2024/7 - Supply of Chapattis to MbPA departmental canteens	Online	21	2	1	0.26	0.26	Equal to estimated cost (Rs. 26,06,400.00)	GAD-WD/D/PR/22 dated 03.04.2024	M/s Saba Foods Add. Godown No. 3, Case No. 2C Sewree X Road, Gani Compound, Sewree, Mumbai 400 015.	01.04.2024	31.03.2025	Sr. Dy. Manager (W)	Work in progress
<b>3. MECHANICAL AND ELECTRICAL ENGINEERING DEPARTMENT</b>														
1	MEED.11/2019 - HVAC work for proposed International Cruise Terminal at Mumbai Port Trust	Online	66	06	06	35.83 incl. Of GST & 3% contingencies	34.79	28.56% less than cost put to tender	DAL No.MEED/HF.138(11/2019)/5019 dt.16.10.2019 ----- for Rs.24,85,68,135/-	M/s. Shree Electricals & Engineers (I) Pvt.Ltd., S.No.253/1, Plot No.4, Tirumala Indl. Estate, Phase II, Hinjewadi, Pune 411 057	16.10.2019	11.06.2020	Smt. M.P. Jaripatke, Dy. CME	Work in progress. (80% completed)
2	MEED.07/2021 - Project Management consultancy services for MEP works of proposed International Cruise terminal	Limited Quotations	18	03	03	1.08	1.05	Tender invited from IPA & empanelled Consultants (21 Nos.)	LOA No. MEED/HF.138 (07/2021)/3413 dated 20.07.2021	M/s. IR Class Systems and Solutions Pvt. Ltd., Industrial Services, 6th Floor, 52 A, Adi Shankaracharya Marg, Opp. Powai Lake, Mumbai- 400 072.	20.07.2021	As per clause No. 4.3 (iv)- 12 months	Smt. M.P. Jaripatke, Dy. CME	Work in progress. (86% completed)
3	MEED.06/2021 - Electrical work for proposed International Cruise Terminal at Mumbai Port Trust.	Online	40	03	03	16.1	15.64	5.49 % less than cost put to tender	LOA No. MEED/HF.138(06/2021)/3680 dated 09.08.2021	M/s. Sterling Electro Enterprise Pvt. Ltd., 101-106, Exim Link Building, 1st floor, Mulund-Goregaon Link Road,Near Nahur Railway Station, Nahur (W), Mumbai 400 078.	09.08.2021	240 calender days (Work is to be carried out as per progress of civil work)	Smt. M.P. Jaripatke, Dy. CME	Work in progress. (80% completed)

Sr. No.	Tender No. & Name of Work	Mode of Tendering	Period allowed for publicity (in days)	Number of bids received	Number of bidders considered eligible	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below / Above Tender Cost (Contract Value)	Work Order No.	Name of Agency	Schedule Date of commence. of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
4	MEED.10/2021 - Provision of lifts & escalators at proposed International cruise terminal at Mumbai Port Trust	Online	33	04	01	5.5	4.91	14.67% less than cost put to tender	LOA No. MEED/HF.138(10/2021)/5796 dated 28.12.2021	M/s. Omega Elevators, 5/C, Archana Industrial estate, Opp. Old Ajit Mills, Rakhial, Ahmedabad-380023	28.12.2021	210 calender days from the date of approval of general arrangement drawing from MbPT.	Smt. M.P. Jaripatke, Dy. CME	Work in progress. (90% completed)
5	MEED.15/2021 - CAMC for AC & Watercoolers units of various make for 3 years	Online	51	08	07	0.85	0.7	34.87% less than cost put to tender	LOA No. MEED/E/2-G(AC/CAMC)/5524 dated 09.12.2021	M/s. Aqua Cool Co. Pvt. Ltd., Flat No. B-404, Ashapura Park CHS, Plot No. 51, Sector- 19, Airoli, Navi Mumbai-400708	CAMC for 3 years from the date of handing over of all AC and water cooler units	CAMC for 3 years from the date of handing over of all AC and water cooler units	Shri U. B. Subhedar Superintending Engineer	Work in progress (92% completed)
6	CE.JD.5(Marine Lading Arms) /2018 - Post warranty Five years comprehensive annual maintenance contract for 7 Nos. Marine Loading Arms installed at Fifth Oil Berth	Single quotation of OEM	--	--	--	1.62	1.57	Single Quotation of OEM	LOA No. MEED/O/1-ABP/J5-MLA/5577 dated 13.12.2021	M/s. Kanon Loading Equipment B.V., Edisonweg 27, 3899 AZ ZEEWOLDE, THE NETHERLANDS, Chamber of Commerce Leyystad 08013878.	13.12.2021	5 Years CAMC as per job specification	Shri V.F. Dias/ Shri C.S. Nirman	The contractor has raised dispute on the Rates and also sought few deviations which are not acceptable. A note is put up to cancell the work order. Budgetary enquiry dtd. 17.11.23 sent to OEM for Non-comprehensive AMC for period of 5 years. Revised offers of the OEM received on 03.06.2024 and in process.
7	MEED.16/2021 - Technical Advisory services, operation & Maintenance of Electrical HT & LT network till metering point, system & Consumer Energy metering & Billing suport	Online	32	02	02	11.51	9.5	5% less than cost put to tender	MEED/E/2-G/(16/2021)/439 dt. 28.01.2022.	M/s. PTC India Limited, 2nd Floor, NBCC Tower, 15 Bhikaji Cama Place, New Delhi, - 110 066.	01.03.2022	For a period of 3 years	Shri U. B. Subhedar Superintending Engineer	Work in progress. (82% completed)
8	Renewal of CAMC - Comprehensive Annual Maintenance Contract (CAMC) for Radiological Detection Equipment installed at Entry/ Exist points at Gates for the period from 26.04.2019 to 25.04.2029	On nomination basis	--	--	--	9.38 crore	9.38 crore	On nomination basis	MEED/E&T/RDE-AMC/431 dated 18.08.2020  for Rs. 9,38,52,539/-	M/s. Electronics Corporation of India Ltd., (A Govt. of India Enterprise), deptt. of Atomic Energy, Customer Support Division, ECIL, Hyderabad-500 062.	26.04.2019	25.04.2029	SMT. A.AKILANDES WARI	Work in progress (59% completed)

Sr. No.	Tender No. & Name of Work	Mode of Tendering	Period allowed for publicity (in days)	Number of bids received	Number of bidders considered eligible	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below / Above Tender Cost (Contract Value)	Work Order No.	Name of Agency	Schedule Date of commence. of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
9	Renewal of CAMC - Renewal of Comprehensive Annual Maintenance Contract of X-RAY baggage Inspection (Model No. ECR 530) System installed at New Yellow Gate and Indira Dock for five years from 13.08.2020 to 12.08.2025	On nomination basis	--	--	--	55 Lakhs	55 Lakhs	On nomination basis	MEED/E&T/XBIS 530-AMC/780 dated 16.12.2020 for Rs. 55,62,260.40/- inclusive of 18% GST	M/s ECIL Rapiscan Ltd., A/204, 2nd floor, Everest chambers, Next to marol Naka metro station, Andheri Kurla Road, Andheri (East), Mumbai 400 059.	13.08.2020	12.08.2025	SMT. A.AKILANDES WARI	Work in progress (83% completed)
10	MEED/T&E/CAMC/CCTV/05/2021 - Comprehensive Annual Maintenance Contract of Wireless Digital Video Surveillance system (CCTV System) installed in Docks area, Jawahar Dweep and Pir Pau in Mumbai Port Trust for four years	Online	21	12	6	99,38,763/-	96,49,285	78,76,500/- 18.37% below the cost put to tender.	MEED/T&E/CAMC/CC TV/05/2021/WO/970 DATED 26.08.2021. MEED/T&E/CAMC-CCTV/05/2021/LOI/931 DATED 18.08.2021	M/S. Vihawk Tech Solutions Pvt. Ltd. 304 Cubix Residency, CBR Krishnaveni Estate, Yapral, Hyderabad-500 087, Telangana.	18.08.2021	17.08.2025	SMT. A.AKILANDES WARI	Work in progress (77% completed)
11	PMC Services for Revamp of Telecom Facilities for Mumbai Port Authority	On nomination basis	--	--	--	1,08,35,783/-	1,08,35,783/-		MEED/T&E/PMC-EPABX/WO/674 dated 01.12.2023	M/s. TCIL, TCIL Bhavan, New Delhi	01.12.2023	01.09.2024	SMT. A.AKILANDES WARI	Work in progress (50% completed)
12	MEED.11/2022 - Supply of Launches on hire for transporting MbPA staff between 'M' Shed, Prince's Dock and Jawahar Dweep, for a period of Two years.	Online	09	03	02	1.75	1.63	Rs. 1,46,18,256.84 Below (-) 10.35%	MEED/O/1-ABP/ (11/2022)/4422 dated 12.10.2022	M/s. Bombay Ferry Ship to Shore Service, Mole Station, Ballard Pier, Green Gate, Mumbai -400 001.	12.10.2022	11.10.2024	Shri A. K. Maiti Dy. CME/ S.S.Kharche, S.E/ R. Rathore, DY. MM	Work in progress. (98% completed)
13	MEED.16/2022 - Project management consultancy services for Mechanical, Electrical and fire fighting work for development of third chemical berth at Pir Pau	Online	32	02	02	3.75	3.75	Rs. 3,75,24,472/-	LOA No.MEED/ HF.138 (16/2022) /5286 dt. 08.12.2022	M/s. Tractebel Engineering Pvt. Ltd., Intec House, 37, Institutional Area, Sector, 44, Gurgaon 122 001 (Haryana)	16.12.2022	Work in initial stage	Shri A. K. Maiti Dy. CME/ S.S.Kharche, S.E/ R. Rathore, DY. MM	Work in progress. (77% completed)
14	MEED.12/2022 - Triennial Rate Contract for Online Leakage Sealing on the Pipeline in OPL Sections.	Online	11	03	03	3.32	1.98	40.25% lower	LOA No.MEED/ HF.138 (12/2022) /337 dt. 20.01.2023	M/s. Rajen Engineering Stores, A 103, Sky Line Epiteone, ACME compound, Vidyavihar (W), Mumbai 400 086	20.01.2023	Work in initial stage	Shri A. K. Maiti Dy. CME/ S.S.Kharche, S.E/ R. Rathore, DY. MM	Work in progress. (61% completed)

Sr. No.	Tender No. & Name of Work	Mode of Tendering	Period allowed for publicity (in days)	Number of bids received	Number of bidders considered eligible	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below / Above Tender Cost (Contract Value)	Work Order No.	Name of Agency	Schedule Date of commence. of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
15	MEED.25/2022 - Hiring of Tourist Light Motor Vehicle for various Offices of Mumbai Port for a period of 3 years	Online	35	03	03	2.67 (Rs. 2,67,30,144/- inclusive of taxes)	2.75 (Rs. 2,75,32,048.30 inclusive of GST)	26.63% higher than the cost put to tender and 22.94% higher than estimated cost inclusive of 5% GST	LOA No. MEED/HF.138(25/2022)/1174 dated 16.03.2023	M/s. Capital Tours Taxi Operators, G/1, Adeshwar Apartment, Lhed Galli, Sayani Road, Prabhadevi, Mumbai - 25.	06.04.2023	05.04.2026	Shri Tambule Exe. Engineer	Work in progress. (50% completed)
16	MEED.24/2022 - Appointment of consultant for provision of shore to ship electric power supply at International Cruise Terminal, Mumbai	Online	44	03	03	NA	0.85		MEED/HF.138(24/2022)/197 dated 12.05.2023	M/s. ITCOT LTD. 50A, Greams Road, Thousand Lights West, Chennai 600006	12.05.2023	11.01.2025	Shri A. B. Kulkarni, Dy. CME	Feasibility report and DPR submitted.
17	MEED.22/2022 - Replacement of 47 nos. feeder pillars at various locations of MbPA Premises	Online	34	04	04	1.43	1.62	17.03% above cost put to tender	MEED/E/2-G/FP/(22/2022)/ 2940 dated 13.07.2023	M/s. S.T. Electricals Pvt. Ltd. 56 S Block, MIDC, Bhosari, Maharashtra 411026	16.09.2023	31.12.2024	Smt M.P. Jaripatke, Dy. CME	Work in progress. (50% completed)
18	MEED.26/2022 - Appointment of consultant for Advisory Services for Legal and Regulatory matters of Electrical Distribution of MbPA.	Online	42	03	02		0.58		MEED/HF.138(26/2022)/3746 dated 13.09.2023	M/s. PTC India Ltd. 3rd Floor, Bhandar Bhavan, Mazgaon, Mumbai 400 010.	14.09.2023	13.06.2024	Shri A. B. Kulkarni, Dy. CME	DPR submitted. (70% completed)
19	MEED.07/2023 - Outsourcing of maintenance of Installation at MOT JD for 3 years and extendable by two more years.	Online	42	07	05	5.37	4.77	8.51% lower cost put to tender	MEED/0.1-ABP(07/2023)/3904 dated 27.09.2023	M/s. Wilo Mather & Platt Pumps Pvt. Ltd. 601, Dev Corpora, 6th flr., Opp. Cadbury Co., Khopat, Thane (W) - 400 602	26.11.2023	25.11.2026	Shri A. K. Maiti, Dy. CME	Work in progress. (28% completed)
20	MEED.01/2023 - Hiring of 01 (One) no. diesel electric/ Hydraulic Locomotive having hauling capacity 5500 MT and power 1400 HP & above on wet lease basis for period of 05 (five) years for operation of Railway Division, Mumbai Port Authority	Online	50	02	02	14.16	13.27	6.25% below cost put to tender	MEED/HF.138(01/2023)/4674 dated 06.12.2023	M/s. Industrial Handling Pvt. Ltd. Unnayan Commercial Centre, UNA/F41, 1050/1 Survey Park, Kolkata 700 075.	04.02.2024	05.12.2028	Shri A. K. Maiti, Dy. CME/ CSN/Dias	Work in progress. (13% completed)
21	MEED.14/2023 - Replacement of 05 Nos. Fire Fighting Pumps of New Diesel Engine Pump Hose at Fourth Oil Berth, Marine Oil Terminal Jawahar Dweep with Five years of Defect Liability Period	Online	91	04	04	16.17	7.99	50.56% below cost put to tender	MEED/O/1-ABP(14/2023)/4956 dated 22.12.2023	M/s. Wilo Mather & Platt Pumps Pvt. Ltd. 601, Dev Corpora, 6th flr., Opp. Cadbury Co., Khopat, Thane (W) - 400 602	23.12.2023		Shri A. K. Maiti, Dy. CME	Work in progress. (36% completed)

Sr. No.	Tender No. & Name of Work	Mode of Tendering	Period allowed for publicity (in days)	Number of bids received	Number of bidders considered eligible	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below / Above Tender Cost (Contract Value)	Work Order No.	Name of Agency	Schedule Date of commence. of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
22	MEED.20/2023- Provision of fire fighting pumps and its accessories at proposed Mumbai International Cruise Terminal	Online	26	10	05	3.91	2.85	25.15% below cost put to tender (3.80 Cr.)	MEED/HF.138(20/2023)/367 dated 31.01.2024	M/s. Prudent Controls Pvt. Ltd. , 91/B, S.G. Barve Marg, Kamgar Nagar, Kurla (East), Mumbai 40024	31.01.2024	29.04.2024	Shri A. B. Kulkarni, Dy. CME	Work in progress. (8% completed)
23	MEED.21/2023 - Triennial Maintenance Contract (TMC) and Rate Contract (RC) for repairs of Water Pump Sets at various locations from Colabla to Wadala under the jurisdiction of MbPA	Online	30	02	01	1.89	1.56	14.95% below cost put to tender (1.84 cr.)	MEED/E/2-G(21/2023)/310 dated 23.01.2024	M/s. Saj Enterprises, A-604, Sadguru Gardun, Near Chakala BMC School, Andheri East, Mumbai 400 099.	23.01.2024	22.01.2027	Shri Subhedar, Superintending Engineer	Work in progress. (22% completed)
24	MEED.12/2023 - Triennial Repairs & Maintenance contract of Electrical Installation after metering point under jurisdiction of MEED	Online	38	06	05	16.28	15.81	43.289% below cost put to tender (8.97 Cr)	MEED/E/2-G(12/2023)/390 dated 01.02.2024	M/s. Radha Electricals 3/Jai Somnath Society, Near Bharat Electrical, Golibar Road, Indira Nagar No.2, Ghatkopar, Mumbai 400 086.	01.03.2024	01.03.2027	Shri Subhedar, Superintending Engineer	Work in progress. (19% completed)
25	MEED.19/2023 - Augmentation of Fire Fighting Facilities at Pir Pau Terminal & Electrical works related to New Fire Water Pump House	Online	128	04	04	26.54	25.76	20.94% below cost put to tender (25.76 Cr)	MEED/O/1-ABP(19/2023)/228 dated 12.01.2024	Joint Venture of - M/s. ETA Engineering Pvt. Ltd and M/s.Prudent EPC Pvt. Ltd.	11.01.2024	12.01.2025	Shri A. K. Maiti, Dy. CME	Work in progress. (10% completed)
26	RFP No. MBPA-MEED-IA-01 - Procurement of Consultancy services for integrity assessment of Oil Pipelines and Allied Works	Limited Quotations	60	01	01	4.82	N.A.	Based on lowest quotation (3.97 Cr.)	MEED/IA-01(2023)/1856 dated 10.06.2024	M/s. Engineers India Limited	27.06.2024	--	Shri A. K. Maiti, Dy. CME	Preliminary kick off meeting conducted. Data collection is in progress. Inception Report submitted.
27	01/2024 Replacement of lighting Poles with FLP-UP Fitting at jetty no.1,2,3 and 4 Pig Launching station, manifold and different areas of island of JD	Online GeM Portal	38	5	4	2.26	2.2	09.97% below	MEED/O/1-ABP/(01/2024)/2764 DT. 29.08.2024	M/s. Sumi Electrical	29.08.2024	25.04.2025	Shri S. S. Kharche, MM	Initial stage, paper work etc. in progress
28	Appointment of Consultant for "Studying/Examining the Fendering system at Jetties 1,2 & 3 at MOT, JD. (on nomination basis)	on nomination basis.	---	---	---	In process. Based on offer received.	0.45	---	MEED/O/1-ABP/(J1,J2,J3)/3027 dt. 25.09.2024	Department of Ocean Engineering, IIT Madras, Chennai-600036.			Shri S. S. Kharche, MM	Initial stage, paper work etc. in progress
<b>MATERIALS MANAGEMENT DIVISION</b>														
29	GEM/2024/B/4803988 dated 10.04.2024					9.57	9.55	Below by 0.12% (Rs.1,18668/-)	GEMC-511687793528794 dated 06.06.2024	M/s. Indian Oil Corporation Limited	As and when required	As and when required	Materials Manager	Nil

Sr. No.	Tender No. & Name of Work	Mode of Tendering	Period allowed for publicity (in days)	Number of bids received	Number of bidders considered eligible	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below / Above Tender Cost (Contract Value)	Work Order No.	Name of Agency	Schedule Date of commence. of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
<b>4. MEDICAL DEPARTMENT</b>														
1	CMO-05/20-21- Housekeeping, sanitation, Kitchen and facility management services by providing manpower and material	Online	30	30	26	8.08 (excluding GST)	6.46 (excluding GST)	-20.05%	H/E/37A/795 dated 09.05.2023	M/s Alphacom services India,003, Gr Floor, Goldcrest Business Park, Opp Shreyas Cinema, Ghatkopar (W), Mumbai-86.	01.07.2023	30.06.2025	Dr. V.V.G. Purohit, Sr.Dy.CMO (Admin)	Work commenced wef 01.07.2023.
2	CMO-40/2016- Rate contract for supply of Medicines which are not in stock (NIS)/Not in procurement (NIP) for both inpatient/ out patient use with establishment of inhouse pharmacy of Mumbai Port Trust Hospital, Wadala E, Mumbai - 37 for a period of two Years	Online	30	5	3	2.00	2.00	Nil	H/E/MS/Rate Contract/8963 dated 30.01.2017	M/s.Wellness Forever Medicare Pvt. Ltd., Unit One 7th floor, (PT), South Side Wing, Empire Plazam LBS Road, Vikhroli (West), Mumbai - 400083	01.03.2017	28.02.2019 extended upto 15.03.2020	Dr. V.V.G. Purohit, Sr.Dy.CMO (Admin)	Contract extended till handing over of the Hospital to the Concessionaire vide T.R. 22 dated 06.04.2021
3	CMO - 05/2019 -Selection of Independent Engineer for Monitoring work of Establishment of 600 beded Superspeciality Hospital with an option to develop a Medical College and further expansion of hospital on PPP Basis	Online	63	3	1	The project is unique project. There is no previous project of this nature	5,44,95,000/- Excluding GST	NA	Hosp/PPP/3675 28.08.2020	M/s.AKA Consultant (India) Pvt. Ltd. in consortium with M/s. IR Class Systems and Solutions Pvt. Ltd.	01.09.2020	5 years from the date of signing of Agreement i.e. upto 31.08.2025.	Dr. V.V. G. Purohit, Sr. Dy. CMO	Contract in progress.Extended upto 30.06.2024
4	CMO-11/23-24 - Supply of 4 BLS Ambulances(inclusive of 2 BLS Ambulances at Port Fire Station) and 1 ALS Ambulance at MbPA Hospital	Online	30	6	3 (For BLS Ambulance) and 4 (for ALS Ambulance)	Rs.90,76,800/- for 1 year (for BLS Ambulance) and Rs.27,60,00/- for 1 year (for ALS Ambulance)	Rs.68,68,800/- for 1 year for BLS Ambulance and Rs.23,97,600/- for 1 year for ALS Ambulance	-24.32% for BLS Ambulance and -13.13% for ALS Ambulance	H/E/Ambulance/6113 dt 01.02.2024 and H/E/6115 dt 01.02.2024	M/s Khandeshwar Towing	01.02.2024	31.01.2026	Dr. V.V.G. Purohit, CMO I/C	Services commenced from 01.02.2024

Sr. No.	Tender No. & Name of Work	Mode of Tendering	Period allowed for publicity (in days)	Number of bids received	Number of bidders considered eligible	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below / Above Tender Cost (Contract Value)	Work Order No.	Name of Agency	Schedule Date of commence. of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
5	CMO - 14/ 2018-19 - Establishment of 600 bedded Superspeciality Hospital with an option to develop a Medical College and further expansion of Hospital	Online	105	1	1	693 Crores	693 Crores	NA	Hosp/PPP/4785 dated 13.08.2019	M/s.Ajinkya D.Y. Patil Infra Pvt. Ltd.	01.04.2020	4 1/2 Years from Appointment date	Dr. V.V. G. Purohit, Sr. Dy. CMO	1) The Board of Trustees of Port of Mumbai through their Board Resolution No.277 dated 22.02.2021 had declared as under: " approve to declare Appointed Date/Financial close once the activities of two Bank Guarantees of value of Rs.35 Crores and 20 Crores, respectively, are offered to be furnished sequentially; earlier one before Appointed date (and valid upto completion of Phase 1); latter one within 120 days thereafter (and valid upto completin of Phase 0), in addition to the Performance Security in the form of Bank Guarantee amounting to Rs.34.65 Crores issued on 4.2.2020 has been provided to the Authority on 5.2.2020 are completed subject to approval from the Ministry of Ports, Shipping & Waterways to the proposed risk mitigation measures and permit the Concessionaire to take over the MbPT Hospital Project as per Concession Agreement subject to the fulfilment of the conditions precedent mentioned in the Concession Agreement by the Concessionaire".
														2. The Board Resolution has been communicated to MoPS&W vide MbPT letter dated 1st March 2021 and subsequent clarification were sent vide MbPT letter dated 7th July 2021

Sr. No.	Tender No. & Name of Work	Mode of Tendering	Period allowed for publicity (in days)	Number of bids received	Number of bidders considered eligible	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below / Above Tender Cost (Contract Value)	Work Order No.	Name of Agency	Schedule Date of commence. of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
														3) The Ministry vide letter No. Pd-1 102U19 /207 PPP I e-328625 dated 29th September 2021 has communicated as under: " I am directed to refer to the Mumbai Port's letter No. GAD/ G//GM-SSG dated 1st March, 2021 & 7th July, 2021 on the subject mentioned above and to say that the Resoulation of the Board of Trustees of the Mumbai port on the subject appears to have been drawn after discussing the pros & cons of the modified proposal submitted by the Concesionaire regarding financiaing of the project. The proposal of getting the Debt:Equity ratio of 10:90 VETTED by a third party is also to ensure examination of arranging the equity by the Concessionaire. This can be carried out quickly too. Accordingly, the proposal of Mumbi Port Trust Board, including examination by a third party for capability of the oncessionaire to arrange for the equity has been considered in this Ministry and the same has been agreed to".
														4. On completion of Special Limited Tender Process, Letter of Award was issued to M/s BDO India LLP vide letter No. FA/SDP-T-96(2016) / 1520 dated 21.10.2021 by FA&CAO, with a request to convey acceptance of Letter of Award by 25.10.2021. Third Party Financial Institute BDO LLP have given Acceptance letter dated 25.10.2021 to the Letter of Award. The BDO officials had requested for all the documents availabel with MbPT regarding the project, which were submitted to BDO. Also, BDO had asked the Concessionaire to submit specific document which the Concessionaire has submitted to BDO directly.



Sr. No.	Tender No. & Name of Work	Mode of Tendering	Period allowed for publicity (in days)	Number of bids received	Number of bidders considered eligible	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below / Above Tender Cost (Contract Value)	Work Order No.	Name of Agency	Schedule Date of commence. of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
														5. The Concessionaire has submitted the additional Bank Guarantee of Rs.35 Crores on 25.11.2021, issued by Cosmos Co-operative Bank. The Bank Guarantee has been confirmed by the issuing bank vide their letter dated 30.11.2021.
														6. BDO LLP has submitted report on 18.01.22, the scrutiny of which was done by Finance Dept. Based on the Board Resolution TR No.277 dated 22.02.2021 and subsequent communication of approval from the Ministry of Port Shipping and Waterways vide letter 29.09.2021 and the final submission of third party report viz. M/s. BDO India LLP on the capability of the Concessionaire to inform the equity part of the total project cost, a consolidated Board item on Hospital Project on PPP basis was placed before the Board Meeting No.2 dated 16th March 2022 an item No.7 to take a final discussion on declaration of Financial Closer and Appointed Date. During the meeting a detailed deliberation and discussion took place. Finally the Consideration deferred to next ensuing Board meeting as per Resolution No.49 dated 16th March 2022. In the Board meeting dated 10.06.2022, it was decided, vide resolution No. 57 dated 10.06.2022, to refer the matter to High Powered Committee to be set up by the Ministry.High powered Committee appointed by the Ministry vide letter dated 14.07.2022.Committee held several meetings with all parties.Further action based on the recommendation of the Committee.Committee report is submitted to the Ministry. Further communication from the Ministry for way forward has been received and action will be taken as per instructions of Ministry. Legal opinion is being sought. the Board has decided to terminate the concessionaire agreement. Accordingly termination order has been issued to the concessionaire
<b>5. MARINE DEPARTMENT</b>														
1	Tender No.DC-01/2018 - Hire of Harbour Tug Ocean Dignity 50 tons bollard pull for 5 yrs (and extendable for 2 more years to MbPT).	Online	74 days	3	2	39.24	39.06	0.45% lower	DC/C-HT & ETV/3633 dated 12.07.2019	M/s Ocean Sparkle Ltd., Lakhani's Centrium, 1101, 11th fl, sec-15, CBD Belapur, Navi Mumbai-400614	12.08.2019	11.08.2024	Shri Dhananjay V. Joshi, Marine Engineer, MRC	Contract awarded to M/s. Ocean Sparkle Ltd. vide TR No.68 dated 25.06.2019
	Tender No.DC-01/2018 - Hire of Harbour tug Water Lilly (ETV) of 60 tons Bollard Pull for 5 yrs and extendable for 2 more years.	Online	74 days	3	2	48.36	51.37	6.22% higher	DC/C-HT&ETV/3537 DT. 06.07.2019	M/s Polestar Maritime Ltd., 109 Bajaj Bhawan, 10th fl, Nariman Point, Mumbai-400021	15.08.2019	14.08.2024	Shri Dhananjay V. Joshi, Marine Engineer, MRC	Contract awarded to M/s Polestar Maritime Ltd. vide TR No.68 dated 25.06.2019.

Sr. No.	Tender No. & Name of Work	Mode of Tendering	Period allowed for publicity (in days)	Number of bids received	Number of bidders considered eligible	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below / Above Tender Cost (Contract Value)	Work Order No.	Name of Agency	Schedule Date of commence. of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
2	Tender No. DC-03/2019 - Hire of Harbour tug Ocean Legend (50 ton Bollard Pull) for 5 years and extendable for 2 more years. Tender No.DC-03/2019 (Ocean Swan-1 for 90 days upto 05.09.2020 and Ocean Promise till 26.02.2021)	Online	62 days	2	2	47.69	37.32	21.74% lower	DC/C-Addl. HT(2019)/1533 dated 16.03.2020	M/s Ocean Sparkle Ltd., Lakhani's Centrum, 1101, 11th fl, sec-15, CBD Belapur, Navi Mumbai-400614	29.05.2020	28.05.2025	Shri Dhananjay V. Joshi, Marine Engineer, MRC	Contract awarded vide TR No.284 dated 25.02.2020 hired in replacement of "Tug Rajveer" Rs.204500/- per day at the risk and cost of M/s Tag Offshore Ltd.
	Tender No.DC-03/2019 - Hire of Harbour tug KNK Jyoti (50 ton Bollard Pull) for 5 years and extendable for 2 more years.	Online	62 days	2	2	47.69	37.35	21.68% lower	DC/C-Addl. HT(2019)/2061 dated 21.07.2020	M/s KNK Ship Management, 72/73, Mahendra Chambers, Dr. D.N.Rd, Fort, Mum-400001	27.07.2020	26.07.2025	Shri Dhananjay V. Joshi, Marine Engineer, MRC	Contract awarded vide TR No.35 dated 02.06.2020 hired in replacement of "Tug Laxmi" Rs.204700/- per day at the risk and cost of M/s Tag Offshore Ltd.
3	Tender No. DC-02/2017 -Hire of 2 nos Pilot launches Tender No.DC-02/2017 for 5 years	Online	63 days	4	2	24.25 (for 2)	15.70 (for two)	35.26% lower	DC/C-Pilot Launches/ 5641 dt.29.11.2018	M/s Sadhav Shipping Ltd., 618, Laxmi	16.07.2019 03.12.2019	15.07.2024 02.12.2024	Shri Purnanand Shinde, Marine	Contract awarded vide TR No.17 dated 06.09.2018. For extension e-
4	Tender No. DC-04/2019 - Hire of 02 Mooring Launches (PSM Khushi and PSM	Online	24 days	3	3	7.21 (for 2 launches)	6.17 (for 2)	14.47% lower	DC/C-ML(Tender No.04/2019)/1530 dt.	M/s Professional Ship Management Pvt.	26.07.2021 26.07.2021	25.07.2026 25.07.2026	Shri Purnanand Shinde, Marine	Contract Awarded vide TR No.161 dated 27.11.2017 and TR No. 91
5	Tender No.MEED.01/2014-Providing Tier - I oil spill response facilities and services for 05 years in Mumbai/JNPT Harbour	Offline	35	8	7	Rs.38.25 (inclusive of 3% contingencies & 7% S.O. Charges) Cost put to tender was Rs.33.06 lakhs	27.85 (Based on T.NO.MEED-01/2014) and Service Tax Rate 12.36%	15.76 % lower than cost put to tender	Agreement entered on 22.10.2014 and forwarded by CME to the Contractor vide No.MEED/HF.138 (OSR-TIER I) (01/2014)/ 6733 Dated 31.10.2014.	M/s.Sadhav Shipping Ltd. 618, Laxmi Plaza New Link Road, Andheri (W), Mumbai - 400053.	LOI issued on 25.08.2014. Commencement of OSR facilities and services from 23.02.2015	Five years 22.02.2020 Extendable by another two years 22.02.2022 Extended for 1 year till 22.02.2023. Extended for 6 months till 22.08.2023..Extended for 1 year till 22.08.2024	Capt. Ravikumar L. Shinde, Harbour Master & Director, EMC	Nil
6	Tender No. EMC/JDPPP) 03A/2022 - Work of collection and disposal of garbage from the vessels berthing at Jawahar Dweep and Pir Pau by using contractors open deck self-propelled craft for a period of 36 Months.	Online	16	6	4	Rs.3.50 including 3% contingencies and including 18% GST for 36 months	Rs.1.40 for 36 months (excluding GST and excluding 3% contingencies.)	51.25% lower than Cost put to tender	DEMC/ PCC(JDPP)-03A/2022/W.O./ 276 Dated 26.04.2024	M/s. ABC Trading Co. 37, Badloo Rangari Street, Byculla, Mumbai – 400 008.	01.05.2024	30.04.2027	Capt. R.L. Shinde Director EMC	
7	Tender No. EMC (DBC)-01A/2022 - Cleaning Operations in Dock Basins & Along Outer Harbour Wall from a Period of 24 months	Online	28	6	4	Rs.1.88 inclusive of 3% contingencies and 18% GST for 24 months	Rs. 1.35 for 24 months.	12.40 % below the estimated cost put to the tender	DPCC/PCC-01/2024/DBC/W.O./ 138 dated 13.03.20240	M/s. ABC Trading Co. 37, Badloo Rangari Street, Byculla, Mumbai – 400 008.	01.04.2024	31.03.2026	Capt. R.L. Shinde Director EMC	

Sr. No.	Tender No. & Name of Work	Mode of Tendering	Period allowed for publicity (in days)	Number of bids received	Number of bidders considered eligible	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below / Above Tender Cost (Contract Value)	Work Order No.	Name of Agency	Schedule Date of commence. of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
8	Tender No. PCC(HWAN)-02/2021- Tender for Collection and Analysis of Harbour Water samples, Marine Sediment samples, Ambient Air samples and Noise quality monitoring in the Mumbai Port limit for a period of 3 years.	Online	22	12	9	Rs. 0.45 including 3% contingency and including 18% GST for 36 months.	Rs. 0.25 for the period of three years exclusive of GST.	32.8% below the estimated cost put to the tender	DPCC/PCC(HWAN)-02/2021/ WO/214 Dated 09.06.2021	M/s. Ultra Tech Unit No. 224,225,226 Jai Commercial Complex, Eastern Express Highway, Opposite Cadbury Factory, Khopat, Thane, Maharashtra - 400 601	25.06.2021	from 09.06.2021 to 08.06.2024. Extension of 03 months w.e.f. 09.06.2024 has been approved by the Chairperson, MbPA.	Capt. R.L. Shinde Director EMC	
9	Tender No.MEED.18/2014 - Hire of 02 Security Launches (SHM -XX & SHM - XXI) for 5 years	Online	24 days	3	2	7.43 excluding fuel	8.21 excluding fuel	10% higher than the sanctioned estimate	MEED/HF/138(Sec.Launch)/(18/2014)/2662 dtd 13.08.2015	M/s SHM Ship Care (SHM-XX & SHM - XXI)	19.05.2016	18.05.2021	Capt. J.P. Tiwari, ACP&PFSO	Contract awarded to M/s. SHM Ship Care vide TR No.119 dated 08.12.2015.
	Tender No. MEED.18/2014 - Extension to Hire of 02 Security Launches (SHM-XX & SHM-XXI) for upto 18.02.2024					5.11 including fuel	5.11 including fuel	NA		M/s SHM Ship Care (SHM-XX & SHM - XXI)	19.05.2021	18.05.2023	Capt. J.P. Tiwari, ACP&PFSO	Extension for a period of 2 years (Tender No. MEED.18/2014) awarded to M/s. SHM Ship Care vide TR No.34 of 2021.
						1.90 including fuel	1.90 including fuel	NA		M/s SHM Ship Care (SHM-XX & SHM - XXI)	19.05.2023	18.02.2024	Capt. J.P. Tiwari, ACP&PFSO	Vide Item No. 12 Board Meeting Held on 26.09.2023 Extension for 09 months (Tender No. MEED.18/2014) awarded to M/s. SHM Ship Care Pvt. Ltd. & *Vide BR No. 80 dated 02.08.2023 Grant approval of conversion of M/s. SHM Ship Care into M/s. SHM Ship Care Private Limited
												19.02.2024	18.11.2024	Capt. J.P. Tiwari, ACP&PFSO
10	Tender No. DC/MRC/HT-01/2021. FOR MANNING, OPERATION,	Online	43 Days	14	11	8.76	5.67	35.25 % lower than cost put to tender	DC/MRC/W-03 (2022-23) dated 04.05.2022	M/s SVS Marine Services Pvt. Ltd.,	01.06.2022 03.06.2022	31.05.2025 02.06.2025	Shri Dhananjay V. Joshi, Sr. Marine	Contract Awarded vide BR No. 25 dated 26.04.2022 .
11	Tender No. DC-01/2020. OUTSOURCING MOORING OPERATION OF TANKERS AT JD AND PP FOR A PERIOD OF THREE YEARS EXTENDABLE FOR FURTHER TWO YEARS	Online	172 Days	7	4	11.46	6.98	39.05 % lower than cost put to tender	DC/C-Shore Crew(Tender-01/2020)/1679 dated 02.05.2022	M/s.Sadhav Shipping Ltd. 618, Laxmi Plaza New Link Road, Andheri (W), Mumbai - 400053.	01.06.2022	31.05.2025	Shri Dhananjay Joshi, Sr. Marine Engineer, MRC	Contract Awarded vide BR No. 07 dated 26.04.2022 .
12	Tender No. DC/MRC/PL/02/2021 FOR MANNING, OPERATION,	Online	180 days	12	8	4.77	3.36	29.52 % lower than cost put to tender	DC/MRC/W-02 (2022-23) dated 06.05.2022	M/s Pacific Shipping Services Mumbai	15.06.2022 15.06.2022	14.06.2025 14.06.2025	Shri Purnanand Shinde, sr. Marine	Contract Awarded vide BR No. 50 dated 16.03.2022 .
13	Circular Enquiry No.DC/SMC/Est-1/2023-24 3D ANIMATION FILM ON SAFETY BRIEFINGS TO THE VISITORS AT MUMBAI PORT AUTHORITY	Sealed Quotation form shortlisted firms	10	5	3	0.03	0.03	Rs. 2,97,289.20 3.1% lower than cost put ot the circular enquiry	DC/Safety/WO/26 dated 02.05.2024	M/s Telly Safety Solutions Pvt. Ltd.	02.05.2024	03.06.2024	Shri. Nitin B. Shelke, Executive Engineer, SMC	Work Completed as with in completion period.

Sr. No.	Tender No. & Name of Work	Mode of Tendering	Period allowed for publicity (in days)	Number of bids received	Number of bidders considered eligible	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below / Above Tender Cost (Contract Value)	Work Order No.	Name of Agency	Schedule Date of commence. of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
<b>6. TRAFFIC DEPARTMENT</b>														
1	Tender No. E-70/2020 Transportation of refuse, rubbish, mud, silt, garbage, Non-Metallic refuse, sweeping including directly collecting same from Vessels and Operational Areas i.e. Docks and outside Docks Falling under the jurisdiction of Traffic Manager, MbPT including Loading in Motor Lorries and Safe disposal outside MbPT Estate for the Period of Two Years.	Online	21	9	3	3.29	2.71	Rs.2,30,33,241.00 below (-) 14.95	CE.T-70/2020/ 4570 dated 09.12.2020	M/s. M.I.Enterprises. Signal Hill Avenue Road, Plot No. 294 –D, Opp. Standard Weigh Bridge, Darukhana, Reay Road, Mumbai – 400 010 E-mail: mishaikh3520@gmail .com Mobile - 9967616529	14/12/2020	13.12.2022  13.06.2023(1st Extn.) 13.12.2023(2nd Extn.) 20.08.2024 (3rd Extn.)  31.10.2024(4th Extn.)#	Dy. Traffic Manager (Hamallage)	Contract is under Extension and Work in progress. Extended on 02 occasions for 06 months each and 3rd occasion upto 20.08.2024. #As per BR No.50 dated 12.08.2024. Tender Cell submitted Note to Dy. Chairperson/Chairperson on 22/23.08.2024 for approval of Modified Tender Document of Single Sanitary Tender for Maintaining Cleanliness in Docks, which comprises of subject work. On the basis of directives of Chairperson dated 08.09.2024 on the above Note of Tender Cell, Dy. Chairperson in the meeting held on 19.09.2024 with all concerned, directed to redraft the said Single tender. Accordingly, the said Sanitary Tender has been split into 03 separate Tenders i.e. (a) T/HAM - 01/2024 - Maintaining Cleanliness in Docks..... for a period of 02 years. (b) Transportation and Removal of Refuse, Rubbish etc. .... for a period of 02 years (c) Malaria Preventive measures .....for a period of 02 years; which comprises the work/works mentioned in this statement. The BOQ/Estimate and PQC of the abovesaid 03 Tenders have been forwarded to Tender Branch, FA & CAO for Audit Verification on 24.09.2024.
2	T.No.E.76/2020 - Bi-annual contract for cleaning and maintenance of toilet blocks situated in operational areas falling under the jurisdiction of Traffic Manager.	Online	21	16	8	4.31	3.54	Rs.1,24,74,877.05 below (-) 33.33	CE.T.76/2020/ 5699 dtd. 04.02.2021	M/s. Creative Constructions F10/3, BMC colony, Deonar Govandi, Mumbai- 400043 E-mail: creativec1999@g mail.com Mobile- 9967970568	15/2/2021	14.02.2023  14.08.2023(1st Extn.) 14.02.2024(2nd Extn.) 20.08.2024(3rd Extn.)  31.10.2024(4th Extn.)#	Dy. Traffic Manager (Hamallage)	Contract is under Extension and Work in progress.  Extended on 02 occasions for 06 months each & on 03rd occasion upto 20.08.2024  #As per BR No.50 dated 12.08.2024. -- do --
3	T. No. E-35/2021 Bi-Annual contract for sweeping of some of the roads, Open storage yards & Cruise Terminal with adjacent road & Wharf in Docks.	Online	21	22	18	1.85	1.52	Rs.98,61,659.05 Below (-)35.11%	CE.T.35/2021 /4778 dated 29.11.2021	M/s. H. K. Transport Plot No.15, H Line, Room No.7, Road No.9, Baiganwadi, Govandi, Mumbai – 400 043, E-mail: shaikhzakirhussain70 73@gmail. Mobile - 9821252654	2/12/2021	01.12.2023  20.08.2024(1st Extn.)  31.10.2024(2nd Extn.)#	Dy. Traffic Manager (Hamallage)	Contract is under Extension and Work in progress.  Extended on 01 occasion upto 20.08.2024.  #As per BR No.50 dated 12.08.2024. -- do --

Sr. No.	Tender No. & Name of Work	Mode of Tendering	Period allowed for publicity (in days)	Number of bids received	Number of bidders considered eligible	Sanctioned Estimated cost (Rs in crores)	Cost Put to Tender (Rs in crores)	% Below / Above Tender Cost (Contract Value)	Work Order No.	Name of Agency	Schedule Date of commence. of work	Schedule Date of Completion of work	Name and Address of Engineer Incharge	Remarks
4	T.No.E.60/2021 - Malaria preventive measures in operational areas under the jurisdiction of Traffic Department for a period of Two years.	Online	21	10	1	0.96	0.79	Rs.69,92,711.71 Below (-)11.66%	CE.T.60/2021/6115 dated 28.01.2022	M/s. H. K. Transport Plot No.15, H Line, Room No.7, Road No.9, Baiganwadi, Govandi, Mumbai – 400 043, E-mail: shaikhzakirhussain7073@gmail. Mobile - 9821252654	21/2/2022	20-02-2024 20.08.2024(1st Extn.) 31.10.2024(2nd Extn.)#	Dy. Traffic Manager (Hamallage)	Contract is under Extension and Work in progress. Extended on 01 occasion upto 20.08.2024. #As per BR No.50 dated 12.08.2024. -- do --

**Note : All the above mentioned original Tender were published and awarded by C.E. Dept., which were later transferred to this Department (Traffic) w.e.f. 22.06.2022**

**Railway Division, Traffic Department**

5	MEED.01/2023 - Hiring of 01 (one) diesel electric/diesel hydraulic locomotive having hauling capacity 5500 mt and power 1400 hp and above on wet lease basis for a period of 05 (five) years for operations of Railway Division, Mumbai Port Authority.	Online	21	2	2	14.16	14.16	6.29% below the Tender Cost	MEED/HF.138 (01/2023)/4674 dated 06/12/2023	M/s. Industrial Handling Pvt. Ltd., Unnayan Commercial Centre, UNA/F41, 1050/1 Survey Park, Kolkata - 700 075.	00.00 hrs. of 22/01/2024	In progress	Shri R.H. Yadav, Asstt. Traffic Manager Gr.I, Railway Division, Traffic Department	
---	---	--------	----	---	---	-------	-------	-----------------------------	---	--	--------------------------	-------------	--	--

**7. FINANCE DEPARTMENT**

1	FA/A/IPP/2023-24/2633 dtd. 11.09.2023 - Insurance of Port PropertiesF.Y. 2022-23	Offline	19	4	4	16.48	16.48	NA	FA/A/IPP/2023-24/2633 dtd. 11.09.2023	THE NEW INDIA ASSURANCE COMPANY LIMITED	12.10.2023	11.10.2024 Midnight	NA	NA
---	--	---------	----	---	---	-------	-------	----	---------------------------------------	---	------------	---------------------	----	----