## **BAR CHART**

## **MUMBAI PORT TRUST**

Construction of Offshore container berths and development of container terminal (OCT) on BOT basis in Mumbai Harbour
Bar Chart Programme for MbPT's & BOT component part of work

Sr.	A			2013									2014								2015												2016									
No.	Activity	J	F	M	Α	N	1 .	J,	J	Α	S	0	N	D	J	F	M	Α	M	J	J	Α	S	0	N	D	J	F	M	Α	M	J	J	Α	S	0 1	I V	D		F	M	Α
	MbPT component																																									
1	TERMINATION OF DREDGING																																									
	CONTRACT (14.06.2014)																																									
2	PRPERATION OF RCE &																																									1
	FORWARDED TO MINISTRY																																									
3	PIB MEETING																																									
4	SANCTION TO RCE																																									
5	INVITATION OF THE BALANCE WORK TENDERS																																									
6	EXECUTION OF WORKS																																									
A	FILLING WORK																																									
В	DOCK CLOSURE WORKS																																									
С	DREDGING																																									
7	Laying of RCD																																							$\downarrow$		
	BOT component						1																															1		$\Rightarrow$		
1	Construction of berth																																					1		$ \top $	_	
2	Procurement / installation of equipment																						*	*	*	*	*	*	*	*	*	*	*	*	*	* 7	: 1	ķ.	*			
3	Development of container yard																																									
4	Commissioning																																									

NOTE - 1) Work of balance dredging will be awarded on receipt of the Govt. sanction to RCE

- 2)\* Delivery period for procurement of container handling equipment is 12-15 months for ZPMC cranes
- 3)\* Delivery period for procurement of container handling equipment is 15-18 months for DALIAN HUARAI HEAVY ENGG cranes
- 4)\* Delivery period for procurement of container handling equipment is 18-21 months for OTHER SUPPLIERS of cranes
- 5) \*Anticipated date of commissioning is 31.01.2016.

 $C: \label{lem:container_Terminal.xls} Sept 2014$